

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2108		Date - site bills Register		
Company Name:		MAMLEP		Site:		GMR
Name of Contractor		SPM Centing Contractor				
Nature of work		Extension of driveway slab - 1 from H-6 blocks.				
Work done		From Date	20-2-23	To Date	22-2-2023	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Driveway	2494	40	sq	99,760	
2.	slab - 1					
3.						
4.	Beams	735	40	sq	29,400	
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				1,29,160	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 12/07/2023		Date:		Date:		
Sign: <i>[Signature]</i>		Sign:		Sign:		

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for verifying labour bills, bills for hire charges, earth work, tending civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for tending jobs where guidelines rates are clearly given.

centring bill 1.xlsx
Estimate sheet

ESTIMATE SHEET							
Company Name		GMR		Approved by:		RAM PRASAD	
Project		MRMLLP		Sign:			
Work Description		Extension of driveway slab-1 from H-block to E-block.		Work start date:		20-02-2023	
Contractor		SBM centring contractors.		Work end date:		27-02-2023	
Prepared By		Md. Suqyan Rabbani.		Date :		08-04-2023	
S.No		Item Head		Item Description		Quantity	
1		Centring for driveway slab		Slab		2,494 sft	
2		Beams		Beams		735 sft	
						40	
						40	
						29,400	
						1,29,160	

MEASUREMENT SHEET									
Company Name:		GMR		Approved by:		Ram prasad			
Project:		MRMLLP		Sign:					
Work Description :		Extension of driveway slab-1 from H-block to E-block.		Work start date:		20-02-2023			
Contractor:		SBM centring contractors.		Work end date:		27-02-2023			
Prepared By:		Md. Sufyan Rabbani.		Date :		08-04-2023			
S No.	Item Head	Item Description	A Length	B width	C Height	D Nos.	E=AxBxCxD Quantity		
1	Centring for driveway slab	Slab	78	23.00		1	1	1,794	
			22	20.00		1	1	440	
			13.00	20		1	1	260	
2	Beams	NDB8	26.10	1.00	1.00	2.00	2.00	52	2,494
		NB3	26.50	1.00	1.50	2.00	2.00	80	
		DB1	19.00	1.00	1.00	2.00	2.00	38	
		NDB1	20.20	1.00	1.00	2.00	2.00	40	
		DB1	19.70	1.00	1.00	2.00	2.00	39	
		DB1	21.20	1.00	1.00	2.00	2.00	42	
		DB1	24.70	1.00	1.00	2.00	2.00	49	
		DB1	22.10	1.00	1.00	2.00	2.00	44	
		DB1	20.10	1.00	1.00	2.00	2.00	40	
			23.10	1.00	1.00	2.00	2.00	46	
			23.20	1.00	1.00	2.00	2.00	46	
			41.10	1.00	1.00	2.00	2.00	82	
			28.00	1.00	1.00	2.00	2.00	56	
		NDB3	17.10	1.00	1.00	2.00	2.00	34	
		DB11	22.20	1.00	1.00	2.00	2.00	44	
								735	

Bill for Labour Charges
SBM centring contractors.
Mallapur
Hyderabad

Date: 08-04-2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Extension of driveway slab-1 from H-block to E-block.
Towards: Allowance for labour charges.

S No.	Description	Amount
1.	Extension of driveway slab-1 from H-block to E-block. Total Amount = 1,29,160/- Work done from date 01-02-2023 to date 28-02-2023	Rs. 51,664/-

Amount in words: one lakh twenty nine thousand one hundred and sixty

Sign: 

Bill for equipment Charges
SBM centring contractors.
Mallapur
Hyderabad

Date: 08-04-2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: (partly) Extension of driveway slab-0 from H-block to E-block.
Towards: Allowance for labour charges.

S No.	Description	Amount
1.	Extension of driveway slab-1 from H-block to E-block. Total Amount = 1,29,160/- Work done from date 01-02-2023 to date 28-02-2023	Rs. 51,664/-

Amount in words: one lakh twenty nine thousand one hundred and sixty

Sign: SBM

Bill for consumables Charges
SBM centring contractors.
Mallapur
Hyderabad

Date: 08-04-2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: (partly) Extension of driveway slab-0 from H-block to E-block.
Towards: Allowance for labour charges.

S No.	Description	Amount
1.	Extension of driveway slab-1 from H-block to E-block.. Total Amount = 1,29,160/- Work done from date 01-02-2023 to date 28-02-2023	Rs. 25,832/-

Amount in words: one lakh twenty nine thousand one hundred and sixty

Sign: 