


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		-227 -		Date - site bills Register		17/4/23	
Company Name:		MRP LLP		Site:		NGH	
Name of Contractor		N. Krishna (Turnkey)					
Nature of work		Brick work.					
Work done		From Date		20.03.23		To Date	
						10.04.23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Brick work.						
2.	A-705	1450	126/-	sq	1,82,700/-		
3.	A-706	1450	126/-	sq	1,82,700/-		
4.	A-707	1450	126/-	sq	1,82,700/-		
5.							
6.							
7.			455-18.1.		98,658/-		
8.							
9.							
10.							
11.	Total:				6,46,758/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 15/04/23		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name	MRPLP	Prepared by:	Vijay Raj							
Project	Nilgiri Heights									
Work Description	Brick work for A . 705 . A . 706 . A . 707 (Sage - 1)									
Contractor Name	N Krishna (Turnkey Civil Work)									
Prepared By	Vijay Raj									
Date	14-04-2023									
S No	Item Head	Item Description	A	B	C	No's	Quantity	Units	Total Head	
	Brick work for A . 705, A . 706, A . 707 (Sage - 1)									
1	Brickwork	Brickwork for A . 705 . 1450 Sqm	1,450.00	1.00	1.00	1.00	1,450.00	Sq	1,450.00	
		Brickwork for A . 706 . 1450 Sqm	1,450.00	1.00	1.00	1.00	1,450.00	Sq	1,450.00	
		Brickwork for A . 707 . 1450 Sqm	1,450.00	1.00	1.00	1.00	1,450.00	Sq	1,450.00	

ESTIMATE SHEET

Company Name		Project		Work Description:		Contractor Name		Prepared By		Date	
MRPLP		Nilgiri Heights		Brick work for A - 705, A - 706, A - 707 (Stage - 1)		N. Krishna (Turnkey Civil Work)		Vijay Raj		14-04-2023	
Prepared by:		Vijay Raj									
S No	Item Head	Item Description	Quantity	Units	Percentage	Rate	Amount	Grand Total			
1	Brickwork	Brickwork for A - 705 - 1450 SN	1,450.00	SN	45% of 280	126.00	1,82,700.00	32,886.00	2,15,586.00		
										GST - 18%	
										Brickwork for A - 706 - 1450 SN	
										GST - 18%	
										Brickwork for A - 707 - 1450 SN	
										GST - 18%	
										Grand Total	
										Amount in words :- Six Lakhs Forty Six Thousand Seven Hundred and Fifty Eight Rupees Only	
										6,46,758.00	
										2,15,586.00	
										2,15,586.00	
										2,15,586.00	

4