


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		228		Date - site bills Register		17/4/23	
Company Name:		MRPLLP		Site:		NGH	
Name of Contractor		N. Krishna (Turnkey)					
Nature of work		Water proofing work.					
Work done		From Date		25.03.23		To Date	
						05.04.23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Water proofing						
2.	work.						
3.	A-605	1450	28/-	Sqr	40,600/-		
4.	A-606	1450	28/-	Sqr	40,600/-		
5.	A-607	1450	28/-	Sqr	40,600/-		
6.							
7.							
8.			GST-18%		21,924/-		
9.							
10.							
11.	Total:				1,43,724/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		/		PO/WO date:		/	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 15/04/23		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



ESTIMATEMENT SHEET

Company Name	MRPLLP	Prepared by:	Vijay Raj						
Project	Nilgiri Heights								
Work Description	Waterproofing Work for A - 605, A - 606, A - 607 (Stage - 4)								
Contractor Name	N. Krishna (Turnkey Civil Work)								
Prepared By	Vijay Raj								
Date	14-04-2023								
S No	Item Head	Item Description	A	B	C	No's	Quantity	Units	Total Head
	Waterproofing Work for A - 605, A - 606, A - 607 (Stage - 4)		Length	Width	Height				
1	Waterproofing Work	Waterproofing Work for A - 605 - 1450 Sft	1,450.00	1.00	1.00	1.00	1,450.00	Sft	1,450.00
		Waterproofing Work for A - 606 - 1450 Sft	1,450.00	1.00	1.00	1.00	1,450.00	Sft	1,450.00
		Waterproofing Work for A - 607 - 1450 Sft	1,450.00	1.00	1.00	1.00	1,450.00	Sft	1,450.00