

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2105		Date - site bills Register		11/04/2023	
Company Name:		MRMLLP		Site:		G.M.R	
Name of Contractor		Narsinga Rao					
Nature of work		Balcony and utility putty work done at c-Block.					
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Towards c-Block	6513	11.757	sft	76,528/-		
2.	flat no 105,106						
3.	107,207,305,306						
4.	307,405,406						
5.	407,505,506						
6.	507 Balcony						
7.	and utility putty						
8.	painting work done						
9.							
10.							
11.	Total:				76,528/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works completed							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 12/4/2023		Date:			Date:		
Sign: <i>[Signature]</i>		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ASUREMENT SHEET

Company Name: MRMLLP

Project: Gulmohar Residency

Work Description: Utility and Balcony Painting Work done at C-Block

Contractor Name: Narsinga Rao

Prepared By: K Srikanth

Date: 11 04 23

S No.	Item Head	Item Description	A	B	C	D	E = AxBxCxD	F	Units
			Length	Width	Height	Nos	Quantity		
1	Item Head C-Block	Utility and Balcony Painting Work done	7.50	9.50	1.00	2.00	142.50		sft
		Birta Putty work walls	10.66	7.00	1.00	1.00	74.62		sft
		Ceiling	1.33	1.00	9.50	2.00	25.27		sft
		Near French window	0.33	10.66	1.00	2.00	7.04		sft
		Outer Beam	2.83	10.50	1.00	1.00	29.72		sft
		Below Balcony Railing	2.00	10.66	1.00	1.00	21.32		sft
		east and west walls	8.00	1.00	6.50	2.00	104.00		sft
		Door Deductions	4.50	1.00	6.50	1.00	29.25		sft
		Beam Bottoms	2.50	1.00	3.00	1.00	7.50		sft
		Ceiling	7.80	0.33	1.00	1.00	2.57		sft
			4.50	0.33	1.00	2.00	2.97		sft
			7.83	1.00	4.50	1.00	35.24		sft
							501.58		sft

Approved by: Ramprasad

Sign:

ESTIMATE SHEET		Approved By: Kamprasad				
Company Name:	MRM LLP	Sign:				
Project:	Gulmohar Residency					
Work Description:	Utility and Balcony Painting Work done at C-Block					
Contractor Name:	Narsinga Rao					
Prepared By:	K. Srikanth					
Date:	11.04.23					
S No	Item Head	Item Description	Quantity	Units	Rate	Amount
1	C-Block	Balcony and Utility Putti work done	6513.00	sft	11.75	76,528
	Utility and Balcony					
	Painting Work done					
	Flat no-105,106,107,207,					
	305,306,307,405,406,407					
	505, 506, 507					

Allowance of Consumables

Narsinga Rao
mallapur

Date: 11.04.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Balcony and Utility Painting work done at C-Block
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C-Block flat no-105,106,107,207,305,306,307,405,406,407,505,506,507 Balcony and Utility putti work done. Total Amount = 76,528/- Work done from date 01.02.23 to date 05.03.23	Rs,15,305/-

Amount in words: Fifteen Thousand Three Hundred Five Rupees Only.

Sign: _____

Bill for Labour Charges
Narsinga Rao
Mallapur

Date: 11.04.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Balcony and Utility Painting work done at C-Block
Towards: Bill for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards C-Block Flat no- 105,106,107,207,305,306,307,405,406,407,505,506,507 Balcony and Utility Putti Painting work done Total Amount = 76,528/- Work done from date 01.02.23 to date 05.03.23	Rs.30,661/-

Amount in words: Thirty Thousand Six Hundred Sixty One Rupees Only.

Sign: _____

Allowance for Equipment

Narsinga Rao
Mallapur

Date: 11.04.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Balcony and Utility Painting work done at C-Block
Towards: Allowance For Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards C-Block Flat no-105,106,107,207,305,306,307,405,406,407,505,506,507 Balcony and Utility putti work done. Total amount:76,528/- Work done from date 01.02.23 to date 05.03.23	Rs:30,611/-

Amount in words: Thirty Thousand Six Hunderd Eleven Rupees Only.

Sign: _____