


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1261		Date - site bills Register		19/4/23	
Company Name:		MHIPL		Site:		SOLLP - III	
Name of Contractor		Dugun Romulu,					
Nature of work		Fabrication work,					
Work done		From Date		To Date			
		11/4/23		15/04/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Labour analysis	6	175	Nos	1,050/-		
2.	Water tank stand	1	170	Nos	170/-		
3.	Bathroom shed	402	7/-	sft	3,444/-		
4.	gate fabrications	240	7 1/2	sft	1,680/-		
5.	Fixing.	240	35/-	sft	8,400/-		
6.							
7.							
8.							
9.							
10.							
11.	Total:				14,744/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
APPROVED BY Project Manager		Approved by Design Team		Approved by M.D.			
Date: 19 APR 2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be given within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for masonry, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							
Company Name:		MHPLSOV					
Project:		Silver Oak Villas-III					
Work Description:		fabrication work					
Name of the Contractor		Duguru Ramulu					
Prepared By		B.Meenakshi					
Date:		18-04-2023					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Labour qauters bathroom	bathroom door frame	6.0	Nos	175.0	1,050.00	
2	Water tank stand	Water tank stand	1.00	Nos	170.0	170.00	
3	Bathroom Shed	Bathroom Shed	492.00	Sft	7.0	3,444.00	
		Cement room shed					
4	MS gate fabrication	SSLLP MS gate fixing	240.00	Sft	7.0	1,680.00	
			240.00	Sft	35.0	8,400.00	
						Amount	14,744.00
Total Amount in words: Fourteen Thousand Seven Hundred Forty Four Rupees Only							



MEASUREMENT SHEET									
Company Name:		MHPLSOV				Approved by:			
Project:		Silver Oak Villas-III				Sign:			
Description:		fabrication work							
Contractor Name		Duguru Ramulu							
Prepared By		B.Meenakshi							
Date:		18-04-2023							
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Labour quarters bathroom	bathroom door frame	2.50	1.00	6.00	6.00	6.00	Nos	
2	Water tank stand	Water tank stand	1.00	1.00	1.00	1.00	1.00	Nos	
3	Bathroom Shed	Bathroom Shed	20.00	1.00	9.00	1.00	180.00	Sft	
		Cement room shed	24.00	1.00	13.00	1.00	312.00	sft	
									492.00
4	MS gate fabrication	SSLLP MS gate fixing	16.00	1.00	5.00	3.00	240.00	Sft	
		fabrication work	16.00	1.00	5.00	3.00	240.00	Sft	

## Bill for Labour Charges

D.Ramulu  
China Cherlapalli

Date: 18-04-23

**In favor of:** M/s. Silver Oak Villas LLP  
**Project / Site:** Silver Oak Villas  
**Location:** Cherlapally

**Type of Work:** Welding Work  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Laboure auters shed and cement room shed and sslip gate fixing done <b>Total Amount:-14,744/-.</b> Work Done from date: 01-04-23to date:15-04-23	Rs.5,898/-.

Amount in words: Five Thousand Eight Hundred Ninty Eight Rupees Only/-.

Sign: \_\_\_\_\_

## Bill for Allowance for Equipment

D.Ramulu  
China Cherlapalli

Date: 18-04-23

**In favor of:** M/s. Silver Oak Villas LLP  
**Project / Site:** Silver Oak Villas  
**Location:** Cherlapally

**Type of Work:** Welding Work  
**Towards:** Allowance Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Laboure auters shed and cement room shed and ssllp gate fixing done <b>Total Amount:-14,744./-.</b> Work Done from date: 01-04-23to date:15-04-23	Rs.4,423/-

Amount in words: Four Thousand Four Hundred Twenty Three Rupees Only/-

Sign: \_\_\_\_\_

**Bill for Allowance for Consumables**

D.Ramulu  
China Cherlapalli

Date: 18-04-23

**In favor of:** M/s. Silver Oak Villas LLP  
**Project / Site:** Silver Oak Villas  
**Location:** Cherlapally

**Type of Work:** Welding Work  
**Towards:** Allowance consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Labouré auters shed and cement room shed and sslip gate fixing done <b>Total Amount:-14,744./-.</b> Work Done from date: 01-04-23to date:15-04-23	Rs.4,423/-

Amount in words: Four Thousand Four Hundred Twenty Three Rupees Only/-

Sign: \_\_\_\_\_