


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		21203		Date - site bills Register		18/4/23	
Company Name:		MRMLP		Site:		GMR	
Name of Contractor		B. Obula Reddy					
Nature of work		Civil work - G block to panel rooms					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	G block						
2.	electrical panel						
3.	rooms	1586	115	sft	182413		
4.							
5.	Staircase	774.50	115	sft	89068.00		
6.							
7.							
8.							
9.							
10.							
11.	Total:				271481		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works done.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 18/4/23		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:	MRMalliapurLLP				Approved by:	sai kumar	
Project:	Gulmohar Residency				Sign:		
Work Description:	G block electrical panel rooms <i>Civil work</i>						
Contractor:	B. Obula Reddy						
Prepared By	Nagendar						
Date:	18.04.23						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	
0	G block electrical panel rooms	Brickwork & plastering	1586	Sft	115.00	182413.00	
	Staircase	Brickwork & plastering	774.50	Sft	115.00	89067.50	
						271481	
	Inwords	Two lakh seventy one thousand four hundred rupees only					

MEASUREMENT SHEET

Company Name: MRMallapurLLP

Project: Gulmohar Residency

Work Description: G block electrical panel rooms *with Civil work*

Contractor : B. Obula Reddy

Prepared By Nagendar

Date: 18.04.23

Approved by: _____
Sign: _____

Rampurasad

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	G block	Brickwork & plastering							
		Long walls	31.00	1.00	10.50	2.00	651.00	Sft	
		Short walls	10.20	1.00	10.50	2.00	214.20	Sft	
		Long walls	26.00	1.00	10.50	2.00	546.00	Sft	
		Short walls	11.00	1.00	10.50	2.00	231.00	Sft	
							1642.20	Sft	
	Fire Door 4'X7'	Deductions	4.00	1.00	7.00	2.00	56.00	sft	
		Total					1586		
	Staircase	Brickwork & plastering	12.00	9.50	1.00	1.00	114.00	Sft	
			22.00	9.50	1.00	1.00	209.00	Sft	
			13.00	1.00	10.50	1.00	136.50	Sft	
			30.00	1.00	10.50	1.00	315.00	Sft	
							774.50		

Allowance for Consumables

B. Obula Reddy
Mallapur
Hyderabad

Date: 18.04.23

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Civil work
Towards: Allowance for consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards G block 2 electrical panel rooms, upper basement staircase brickwork & plastering. Total Amount = 271481/- Work done from date 03.01.2023 to date 10.03.2023	Rs.1,08,592/-

Amount in words: One lakh eight thousand five hundred ninety two rupees only

Sign: B. Obula Reddy

Bill for Labour Charges

B. Obula Reddy
Mallapur
Hyderabad

Date: 18.04.23

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Civil work
Towards: Allowance for labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards G block 2 electrical panel rooms, upper basement staircase brickwork & plastering. Total Amount = 271400/- Work done from date 03.01.2023 to date 10.03.2023	Rs.1,08,592/-

Amount in words: One lakh eight thousand five hundred ninety two rupees only

Sign: B. Obula Reddy

Bill for Equipment Allowance

B. Obula Reddy
Mallapur
Hyderabad

Date: 18.04.23

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Civil work
Towards: Allowance for equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards G block 2 electrical panel rooms, upper basement staircase brickwork & plastering. Total Amount = 271481/- Work done from date 03.01.2023 to date 10.03.2023	Rs.54297/-

Amount in words: Fifty four thousand two hundred ninety seven rupees only

Sign: B. Obula Reddy