


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		182	Date - site bills Register		19/04/23	
Company Name:		GVDC	Site:		Grenopolis	
Name of Contractor Rapani Baburao						
Nature of work Precast labour quarters						
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	labour quarters	207	207	sqm	166711	/
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				166711	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no. 20230309014			PO/WO date: 9/03/2023			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 19/4/2023		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET:									
Company Name:		GV Discovery Centre Pvt Ltd					P.O no: 20230309014		
Project Name:		Genopolis					P.O date: 09-03-2023		
Work Description:		Precast Labour Quarters at GVSH site (set 2)							
Contractor Name:		Rapani Babu Rao							
Prepared By:		Mallikarjun							
Date:									
S.No	Item Head ,	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	G Item Head Total
1	Precast labour qtrs		47	1	8	3	1,058	Sft	
			19	1	8	6	866	Sft	
		Deductions for doors	1	2	5	10	100	Sft	
								Sft	1,824
2	Toilets		19	1	6	2	231	Sft	
			6	1	6	6	216	Sft	
		Deductions for doors	1	2	5	5	50	Sft	
								Sft	397
	Total in sft								2,221
	Total in sqm								207

Precast Labour qtrs at GVSH.xlsxSheet2

ESTIMATE SHEET:						
Company Name:		GV Discovery Centre Pvt Ltd				
Project Name:		Genopolis				
Work Description:		Precast Labour Quarters at GVSH site (set 2)				
Contractor Name:		Rapani Babu Rao				
Prepared By:		Mallikarjun				
Date:						
S.No	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Total for Precast labour qtrs and toilets		207	Sqm	807	1,66,711
		Total:				1,66,711