

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		981		Date - site bills Register		26/04/23.	
Company Name:		GVRC		Site:		Innopolis.	
Name of Contractor		M. Salish					
Nature of work		Painting					
Work done		From Date		To Date			
		11-08-23		30-03-23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	4545 west side						
2.	Toilet ground, 1st	396	11.75	sft	4,653		
3.	Floor (Painting wdg)						
4.	4545 east side						
5.	Toilet wall ground, 1st floor	512	11.75	sft	6,016		
6.	4545 west Toilet ground, 1st floor	484.47	11.75	sft	5,692.52		
7.	4545 east Toilet ground, 1st floor	460.18	11.75	sft	5,407.12		
8.	False ceiling (1st floor)						
9.	Total:			Add 10%	2,176.86		
10.					23,945.50		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>Mally</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**MEASUREMENT SHEET**

MEASUREMENT SHEET		Approved by		Madhu.T				
Company Name	GVRC							
Project	Innapolis							
Work Description	Painting							
Name of the Contractor	M.Satish							
Prepared By	K.Praveen							
Work Date	11.03.2023-30.03.2023							
Bill Date	21.04.2023							
Item Head	Item Description	A Length	B Width	C Height	D No's	E=AxBxCxD Quantity	F units	G= Sum of E Item Head Total
1	4545 West ground-1st floor toilets							
	gents+handicap toilet walls	50.50	1.00	2.00	2.00	202.00	sft	
	ladies toilet wall	48.50	1.00	2.00	2.00	194.00	sft	396.00
2	4545 East ground-1st floor toilets							
	gents toilet wall	53.25	1.00	2.00	2.00	213.00	sft	
	ladies toilet wall	47.25	1.00	2.00	2.00	189.00	sft	
	handicap toilet wall	27.50	1.00	2.00	2.00	110.00	sft	512.00
3	4545 West ground-1st floor toilets							
	gents+handicap toilet false ceiling	13.25	12.25	1.00	2.00	324.63	sft	
	ladies toilet false ceiling	12.00	11.66	1.00	2.00	279.84	sft	604.47
								120.00
	Grid deductions	10.00	6.00	1.00	2.00	120.00	sft	484.47
4	4545 East ground-1st floor toilets							
	gents toilet false ceiling	16.75	9.11	1.00	2.00	305.19	sft	
	ladies toilet false ceiling	13.50	10.25	1.00	2.00	276.75	sft	
	handicap toilet false ceiling	7.25	6.50	1.00	2.00	94.25	sft	676.185
	Grid deductions	12.00	4.00	1.00	2.00	96.00	sft	
		10.00	6.00	1.00	2.00	120.00	sft	216
								460.185

ESTIMATE SHEET							Approved By	
Company Name:	GVRC						Madhu.T	
Project:	Innopolis							
Work Description:	Painting							
Name of the Contractor	M.Satish							
Prepared By	K.Praveen							
Bill Date:	21-04-2023							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	4545 West ground-1st floor toilets							
	Gents+handicap+gents walls	putty+primer+colour	396.00	sft	11.75	4653.00		
2	4545 East ground-1st floor toilets							
	Gents+handicap+gents walls	putty+primer+colour	512.00	sft	11.75	6016.00		
3	4545 West ground-1st floor toilets							
	gents+handicap+ ladies toilets false ceiling	putty+primer+colour	484.47	sft	11.75	5692.52		
4	4545 East ground-1st floor toilets							
	gents+handicap+ladies toilets false ceiling	putty+primer+colour	460.18	sft	11.75	5407.12		
							21,768.64	
							2,176.86	
		Note: add 10% extra as site is far					23,945.50	
		<b>Grand Total</b>						

