

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		2151		Date - site bills Register		26/4/2023	
Company Name:		MRMLLP		Site:		G.M.R	
Name of Contractor		Rebha Pandey.					
Nature of work		lower basement plastering work done at c-block					
Work done		From Date		To Date			
		3/4/2023		16/4/2023			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Towards c-block	6397	16	sft	1,02,352/-		
2.	lower basement						
3.	plastering work						
4.	done						
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,02,352/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : 1) All works completed							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 28/4/23		Date:			Date:		
Sign: [Signature]		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:

MRMLLP

Project:

Gulmohar Residency

Work Description:

Lower Basement Plastering work done at C-Block

Contractor Name:

Rekha Pandey

Prepared By:

K. Srikanth

Date:

25-04-2023

Approved by:
Sign:

Ramprasad

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	C-Block 1660 Type	C-Block Lower Basement Plastering	6397.00	Sft	16.00	1,02,352	
Amount In words: One Lakh Two Thousand Three Hundred Fifty Two Rupees Only							

MEASUREMENT SHEET

Company Name:

MRMLLP

Approved by:

Ramprasad

Project:

Gulmohar Residency

Sign:

Work Description:

Lower Basement Plastering work done at C-Block

Prepared By

K.Srikanth

Contractor Name:

Rekha Pandey

Date:

25-04-2023

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	C-Block 1660 Type	C-Block Lower Basement Plastering Work Ceiling Slab Area	75.00	80.00	1.00	1.00	6000.00	
		Beam Size (1'.6"x9")	75.00	2.00	1.00	8.00	150.00	
		Beams Size (1'.6"x9")	80.00	2.00	1.00	5.00	160.00	
		Column Size(2'6"x9")	6.50	1.00	7.24	23.00	47.06	
		Column Size(2'x9")	5.60	1.00	7.24	14.00	40.54	
							6397.60	

Allowance for Consumables

Rekha Pandey
mallapur

Date: 26.04.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Lower Basement Plastering work done at C-Block
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C-Block Lower Basement Plastering work done Total Amount = 1,02,352/- Work done from date 03.04.23 to date 10.04.23	Rs,20,470/-

Amount in words: Twenty Thousand Four Hundred Seventy Rupees Only.

Sign: _____

Allowance for Equipment

Rekha Pandey
Mallapur

Date:26.04.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Lower Basement Plastering Work done at C-Block
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C-Block Lower Basement Plastering work done . Total Amount =1,02,352/- Work done from date 03.03.23 to date 10.03.23	Rs,40,940 /-

Amount in words: Fourty Thousand Nine Hundread Fourty Rupees Only.

Sign: _____

Bill for Labour Charges
Rekha Pandey
Mallapur

Date: 26.04.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Lower Basement Plastering Work done at C-Block
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C-Block Lower Basement Plastering work done Total Amount = 1,02,352/- Work done from date;03.03.23 to date 10.03.23	Rs.40,940/-

Amount in words:Fourty Thousand Nine Hundread Fourty Rupees Only.

Sign: _____