


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2147	Date - site bills Register		27/04/2023		
Company Name:		MRM12P	Site:		GMB.		
Name of Contractor							
P. Vijaya Natni							
Nature of work							
RCC - F-Block North side driveway							
Work done		From Date	02/01/23	To Date	02/02/23		
Sl No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	plinth Beam						
2.	Concrete	124.	84.03	cft	10,420.		
3.	Steel	1304.	66	kg's	86,064.		
4.	centering	454.	40	sqft	18,160		
5.	steel & cc						
6.	Wages	51.	-		4,824.		
7.							
8.							
9.							
10.							
11.	Total				1,19,468.		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All work complete							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 25/4/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for his charges, such work, among civil contractors. 3. Whenever not applicable - fill NA. 4. Estimate and measurement sheets are not required for tending jobs where guidelines maps are clearly given.

Estimate Sheet												
Company Name:					MRMLIP							
Project:					Gulmohar Residency-F block							
Estimate of:					RCC work							
Construction type					F-Block north side Drive way plinth beam							
Date:					18.04.23							
Brochure area												
					Centre Concrete - cft							
					Steel - Kgs							
					Centre Area - sqft / cft							
S No.	Description	Quantity	Rate/cft	Total A	Quantity	Rate	Total B	Quantity	Rate	Total C	Steel & CC wastage	Amount
1	Footings + pedestal + col 0	-	-	-	-	-	-	-	-	-	-	-
2	Plinth Beams, etc	124	84.03	10,420	1,304	66.00	86,064	454	40.00	18,160	4,824	1,19,468
3	Col 1	-	-	-	-	-	-	-	-	-	-	-
	Total	124	-	10,420	1,304	-	86,064	454	-	18,160	4,824	1,19,468
Note:		5% wastage added for concrete										
		9% steel wastage added for steel										

prepared by C. Periyath

F block driveway plinth beam.xlsx

Plinth Beams and Slab Beams

Company Name:	MRM LLP					
Project:	Gulmohar Residency					
Work Description:	RCC Concrete and Centering estimate-F-BLOCK North side Drive way plinth beam					
Prepared By	D. Nagendar					
Date:	18.04.23		30-08-21 Ver-2			
	Beam Size		9" x 12"	9" x 24"		
	Centering area in sft per rft		2.75	3.75		
	Concrete area in cft per rft		0.75	1.13		
S no	Floor	Grid No	Beam length in rft	Beam length in rft	Centering area in sft	Concreating qty in cft
1	Plinth beam	Hori	165		454	124
2	Plinth beam	Vert				
3	Plinth beam	Common Area				
4	Plinth beam	N/A				
5	Plinth beam	N/A				
6	Plinth beam	N/A				
	Subtotal A - Plinth Beam				454	124

F block driveway plinth beam.xlsx
Steel estimate - derivation

S No.	Item	Type	Specification	Steel size 1	Steel size 2	Steel size 1 wt - kg/ft	Steel size 2 wt - kg/ft	Steel size 1 over lap factor	Steel size 2 over lap factor	Height + L length	Size 1 number of rods	Size 2 number of rods	Stirrup size	No. of stirrups	Stirrup weight in	Wt of steel require d per colu	No. of colu require d	Total steel require d
1	Beams - plinth	B1 T+B	12"x12" Top-12-2nos+Bot T 12-2nos, S12 @8"	12.00	12.00	0.27	0.27	1.15	1.15	23	12	12	S12	35	0.40	186	7	1,304