


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		235		Date - site bills Register		29-04-23	
Company Name:		MRPLLP		Site:		N3h	
Name of Contractor		Vijaya Laxmi					
Nature of work		Painting					
Work done		From Date		20-4-23		To Date	
						26-04-23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block						
2.	503	1425	12.80/-	Sq	18,240/-		
3.	505, 506, 507	4350	12.80/-	Sq	55,680/-		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				73,920/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks : work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 29-04-23		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

Vijaya laxmi
Mallapur
Hyderabad

Date.29.04.23

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Painting work
Towards: Allowance for Labour charges

S No.	Description	Amount
L	Brief description of work done: Towards completion of Painting work at block A flat 503,505,506,507purpose Total Amount = 73920/- Work done from date: 20.04.2023 to date: 26.04.2023	Rs.29568/-

Amount in words: Twenty Nine thousand five hundred and sixty eight rupees only.

Sign: _____

Bill for Equipment charges

Bill for Equipment Charges

Vijaya laxmi
Mallapur
Hyderabad

Date.29.04.23

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Painting work
Towards: Allowance for Equipment charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Painting work at block A flat 503,505,506,507purpose Total Amount = 73920/- Work done from date: 20.04.2023 to date: 26.04.2023	Rs.29568/-

Amount in words: Twenty Nine thousand five hundred and sixty eight rupees only.

Sign: _____

Bill for Equipment charges

Bill for Consumable Charges

Vijaya laxmi
Mallapur
Hyderabad

Date: 29.04.23

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Painting work
Towards: Allowance for Consumable charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Painting work at block A flat 503,505,506,507 purpose Total Amount = 73920/- Work done from date: 20.04.2023 to date: 26.04.2023	Rs.14787/-

Amount in words: Fourteen thousand seven hundred and eighty seven rupees only.

Sign: _____

Bill for Equipment charges

MEASUREMENT SHEET

Company Name:		MRP LLP		Approved by: Vijay raj					
Project:		Nilgiri Heights							
Work Description:		Painting work							
Contractor:		Vijaya laxmi							
Prepared By:		A.Sravani							
Date:		29.04.2023							
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	A-Block flat no:503,506,507,505 40 % painting work	503 flat 505,506 & 507 flats	1.425 1.450	1.00 1.00	1.00 1.00	1.00 3.00	1.425.00 4,350.00	sft sft	

ESTIMATE SHEET									
Company Name:		MRPLLP			Approved by: Vijay raj				
Project:		Nilgiri Heights							
Work Description:		Painting work							
Contractor:		Vijaya laxmi							
Prepared By:		A. Sravani							
Date:		29.04.2023							
S No.	Item Head	Item Description	Quantity	Units	% of work done	Rate	Amount	Item Head Total	
1	A-Block flat	503 flat	1425	sft	40%	12.80	18,240.00		
	40% painting work	505,506 & 507 flats	4350	sft	40%	12.80	55,680.00		
							Total Amount :	73,920	

Note : As per circular no 844(F) total painting work in flat Rate is Rs.32/- per sft.

5