


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		236		Date - site bills Register		2/5/23	
Company Name:		MRPLP		Site:		NGH	
Name of Contractor		SVC Constructions					
Nature of work		RCC works of Column-11 A-Block.					
Work done		From Date		To Date			
		8/4/23		24/4/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Column-11	5177.52	62.40/-	sqft	3,23,077/-		
2.	Columns.						
3.	RCC works		GST	18%	58,153/-		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				3,81,231/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 2/5/23		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 27.04.2023.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 1,2,3,5,6,7,8,9 - 9th Floor Columns (Column-11) Work - Centering, Rodbending, Concreting Works. Total Amount = 3,81,231/- Work done from date 08.04.2023 to 24.04.2023	Rs.76,246/-

Amount in words: Seventy Six Thousand Two Hundred and Forty Six Rupees Only.

Sign: _____

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 27.04.2023.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 1,2,3,5,6,7,8,9 - 9th Floor Columns (Column-11) Work - Centering, Rodbending, Concreting Works. Total Amount = 3,81,231/- Work done from date 08.04.2023 to 24.04.2023	Rs. 3,04,985/-

Amount in words: Three Lakh Four Thousand Nine Hundred and Eighty Five Rupees Only.

Sign: _____

Block - A - Columns - 11 - Centering, Rodbending and Concreting Works

STATEMENT SHEET									
Company Name:		MRPLLP		Prepared by:		Vijay Raj			
Project:		Nilgiri Heights							
Work Description:		Block - A - Columns - 11 (9th floor Columns) - Centering, Rodbending and Concreting Works							
Contractor Name:		SVC Constructions							
Date:		27-04-2023		A		B		C	
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head
1	Block - A - Columns - 11	C1 (9" x 18")	4.50	1.00	8.16	5.00	183.60	Sft	
	9th Floor Columns	C1A (9" x 18")	4.50	1.00	8.16	2.00	73.44	Sft	
		C2 (9" x 21")	5.00	1.00	8.16	8.00	326.40	Sft	
		C2A (9" x 21")	5.00	1.00	8.16	6.00	244.80	Sft	
		C2B (9" x 21")	5.00	1.00	8.16	7.00	285.60	Sft	
		C3 (9" x 24")	5.50	1.00	8.16	2.00	89.76	Sft	
		C3A (9" x 24")	5.50	1.00	8.16	4.00	179.52	Sft	
		C4 (9" x 30")	6.50	1.00	8.16	15.00	795.60	Sft	
		C4A (9" x 30")	6.50	1.00	8.16	14.00	742.56	Sft	
		C4B (9" x 30")	6.50	1.00	8.16	19.00	1,007.76	Sft	
		C4C (9" x 30")	6.50	1.00	8.16	2.00	106.08	Sft	
		C5 (9" x 36")	7.50	1.00	8.16	2.00	122.40	Sft	
		C5A (9" x 36")	7.50	1.00	8.16	4.00	244.80	Sft	
		C5B (9" x 36")	7.50	1.00	8.16	2.00	122.40	Sft	
		C6 (9" x 42")	8.50	1.00	8.16	4.00	277.44	Sft	
		C6A (9" x 42")	8.50	1.00	8.16	2.00	138.72	Sft	
		C7 (9" x 15")	4.00	1.00	8.16	5.00	163.20	Sft	
		C8 (9" x 18")	4.50	1.00	8.16	2.00	73.44	Sft	
									5,177.52