


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		-239 -	Date - site bills Register		2/5/23	
Company Name:		MRPUP	Site:		NGH	
Name of Contractor		SVC Constructions				
Nature of work		cto Column-4 k slab-4 RCC A-Block				
Work done		From Date	15/4/23	To Date	30/4/23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Col-4 A-204	-391.68	42.12	sft	16,497/-	
2.	slab-4 A-204	-763.66	42.12	sft	32,165/-	
3.	Beam area	-1079-	42.12	sft	45,447/-	
4.	RCC works					
5.	in grd floor					
6.	A-Block.		GST	18%	16,939/-	
7.						
8.						
9.						
10.						
11.	Total:				1,11,050/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		-		PO/WO date:		-
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 2/5/23		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 02.05.2023.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 204 - 2nd Floor Columns and Slab (Column - 4 and Slab - 4) Work - Centering, Rodbending, Concreting Works. Total Amount = 1,11,050/- Work done from date 15.04.2023 to 30.04.2023	Rs. 22,210/-

Amount in words: Twenty Two Thousand Two Hundred and Ten Rupees Only.

Sign: _____

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 02.05.2023.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 204 - 2nd Floor Columns and Slab (Column - 4 and Slab - 4) Work - Centering, Rodbending, Concreting Works. Total Amount = 1,11,050/- Work done from date 15.04.2023 to 30.04.2023	Rs. 88,840/-

Amount in words: Eighty Eight Thousand Eight Hundred and Forty Rupees Only.

Sign: _____

Block - A - Columns - 4 and Slab - 4 (2nd Floor) - Centering, Rodbending and Concreting Works

ESTIMATE SHEET							
Company Name:		MRPLLP	Prepared by:		Vijay Raj		
Project:		Nilgiri Heights					
Work Description:		Block - A - Flat No - 4 - Columns - 4 and Slab - 4 (2nd Floor) - Centering, Rodbending and Concreting Works					
Contractor Name:		SVC Constructions					
Date:		02-05-2023					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
	Block - A - Flat No - 4 - Columns - 4 and Slab - 4 (2nd Floor) - Centering, Rodbending and Concreting Works						
1	Block - A - Flat No - 204 - Columns - 4 2nd Floor Columns	Column - 3	391.68	Sft	42.12	16,497.56	
1	Block - A - Flat No - 204 - Slab - 4 2nd Floor Slab	Beams Area Slab Area	763.66 1,079.00	Sft Sft	42.12 42.12	32,165.25 45,447.48	94,110.30
						GST - 18%	16,939.85
						Total Amount	1,11,050
	Amount in words :- One Lakh Eleven Thousand and Fifty Rupees Only						
	NOTE: - 1. Deducted Rs1/- for using RMC						
	2. Lifting Charges - 8% for 2nd Floor Slab above Ground Level						

h

Block - A - Columns - 4 and Slab - 4 (2nd Floor) - Centering, Rodbending and Concreting Works

MEASUREMENT SHEET										
Company Name:	MRPLLP	Prepared by:	Vijay Raj							
Project:	Nilgiri Heights									
Work Description:	Block - A - Flat No - 4 - Columns - 4 and Slab - 4 (2nd Floor) - Centering, Rodbending and Concreting Works									
Contractor Name:	SVC Constructions									
Date:	02-05-2023									
S No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head	
1	Block - A - Flat No - 204 - Columns - 4 2nd Floor Columns	C1A (9" x 18")	4.50	1.00	8.16	1.00	36.72	Sft	391.68	
		C2A (9" x 21")	5.00	1.00	8.16	2.00	81.60	Sft		
		C3 (9" x 24")	5.50	1.00	8.16	1.00	44.88	Sft		
		C4B (9" x 30")	6.50	1.00	8.16	2.00	106.08	Sft		
		C5 (9" x 36")	7.50	1.00	8.16	1.00	61.20	Sft		
		C5A (9" x 36")	7.50	1.00	8.16	1.00	61.20	Sft		
2	Block - A - Flat No - 204 - Slab - 4 2nd Floor Slab	B29	41.50	1.00	3.25	1.00	134.88	Sft	763.66	
		B30	29.50	1.00	2.75	1.00	81.13	Sft		
		B25	12.50	1.00	2.75	2.00	68.75	Sft		
		B33	18.50	1.00	3.25	1.00	60.13	Sft		
		B34	12.83	1.00	2.75	1.00	35.28	Sft		
		B38	26.00	1.00	2.75	1.00	71.50	Sft		
		B39	26.00	1.00	2.75	1.00	71.50	Sft		
		B40	26.00	1.00	3.75	1.00	97.50	Sft		
		B44	26.00	1.00	2.75	1.00	71.50	Sft		
		B45	26.00	1.00	2.75	1.00	71.50	Sft		
	Slab Area		41.50	26.00	1.00	1.00	1,079.00	Sft	1,079.00	