


**Construction division.  
Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		64		Date - site bills Register		5.05.23	
Company Name:		crescentia lab Pvt Ltd		Site:		GIV ONE	
Name of Contractor		Y. Eshwara Rao					
Nature of work		scaffolding at south block					
Work done		From Date		02.03.23		To Date	
						01.05.2023	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	South Block East side	1807	7	Sft	12652		
2.	North side	1509	7	Sft	10562		
3.	Centre Jabby East side	918	7	Sft	6429		
4.	West side	328	7	Sft	2259		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				31,902/-		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 5/5/2023		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							
Company Name:		Crescentia Labs Pvt Ltd		Approved by:		Subba Reddy	
Project:		GV One		Sign:		-	
Work Description :		Scaffolding at north block		Work start date:		02.03.2023	
Contractor:		Y. Eshwara Rao		Work end date:		01.05.2023	
Prepared By:		Md Mursalim Ansari		Date :		05.05.2023	
S No.	Item Head	Item Description	Quantity	Units	Rate as per Circular	Amount	Item head Total
1	North block	East site retaining wall	1807	Sft	7	12,652	
		North side retaining wall	1509	Sft	7	10,562	
		Center lobby east side	918	Sft	7	6,429	
		west side retaining wall	323	Sft	7	2,259	
						31,902	

MEASUREMENT SHEET

Company Name	Crescentia Labs Pvt Ltd	Approved By	Subba Reddy		
Project:	GV One	Sign			
Work Description:	Scaffolding at south block	Work start date:	02.03.2023		
Name of the contractor	Y. Eshwara Rao	work end date:	01.05.2023		
Prepared By	Md Mursalim Ansari	Date:	05.05.2023		

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	units	Item Total Head
1	South block	East site retaining wall	92	1	10	2	1807	Sft	
		South side retaining wall	151	1	10	1	1509	Sft	
		Center lobby east side	46	1	10	2	918	Sft	
		west side retaining wall	33	1	10	1	323	Sft	
							4557.363	Sft	

Bill for Labour Charges

Y. Eshwara Rao  
2-96 Erukula basthi Bollaram  
Hyderabad

Date: 05.05.23

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Scaffolding at South block

**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards scaffolding at nSouth block works at site. Total Amount = Rs:31,902/- Work done from date 02.03.23to date 01.05.23	Rs: 6,380/-

Amount in words: Six thousand three hundred eighty Rupees only..

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

Y. Eshwara Rao  
2-96 Erukula basthi Bollaram  
Hyderabad

Date: 05.05.23

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Scaffolding at South block

**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards scaffolding at nSouth block works at site. Total Amount = Rs:31,902/- Work done from date 02.03.23to date 01.05.23	Rs: 12,760/-

Amount in words: Twelve thousand seven hundred sixty Rupees only..

Sign: \_\_\_\_\_

## Allowance for Consumables

Y. Eshwara Rao  
2-96 Erukula basthi Bollaram  
Hyderabad

Date: 05.05.23

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Scaffolding at South block  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards scaffolding at nSouth block works at site. Total Amount = Rs:31,902/- Work done from date 02.03.23to date 01.05.23	Rs:- 12,760/-

Amount in words: Twelve thousand seven hundred sixty Rupees only..

Sign: \_\_\_\_\_