

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		996		Date - site bills Register		08/05/23.	
Company Name:		GIVRC		Site:		Indrapolis.	
Name of Contractor		Umapathi. B.					
Nature of work		Relocating of 061 diesel storage-tank @ bus stack					
Work done		From Date		To Date			
		14/04/23		18/04/23.			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	50 Ø MS round pipes	54.00	80	Rt+	4320.		
2.	welding section						
3.	40 Ø MS round pipes welding	55.00	80	Rt+	4400.		
4.	150mm 'c' channel	55.00	30	19	1650.		
5.	support						
6.	100mm 'c' channel	35.00	30	kg	1050.		
7.	2 angle 50x60	65.00	30.00	kg	1950.		
8.	50mm B. valve fixing	5.00	1650	kg	8250.		
9.	Dismantle of old diesel	1.00	10000	NO'S	10000		
10.	pressure test for	1.00	5000	NO'S	5000.		
11.	diesel line Total:				36620.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 08/05/23.		Date:		Date:			
Sign: Mulay		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

# MEASUREMENT SHEET

Company Name:	GVRC								
Project:	Imopolis								
Work Description:	Relocating of DG1 and DG2 diesel storage tank at DG stack								
Name of the Contractor	Umaphathi besta								
Prepared By	V.Akhill								
Bill Date:	04.23.2023								
work date	14.4.2023 to 18.4.2023								
S No.	Item Head								
1	Relocating of DG1 and DG2 diesel storage tank at DG stack								
	50dia MS round pipe diesel pipeline welding work suction	A	B	C	D	E=AxBxCxD	F	G=Sum of E	
	40dia MS round pipe diesel pipeline welding work retune	54.00	1.00	1.00	1.00	54.00	RFT		
	150mm C channel support diesel tank supports	55.00	1.00	1.00	1.00	55.00	RFT		
	100mm C channel support diesel tank supports	1.00	1.00	1.00	1.00	55.00	Ke		
	L angle 50mmx6mm for MS pipe line supports	1.00	1.00	1.00	1.00	35.00	Ke		
	50mm Butterfly valve fixing and fabrication of Flanges	1.00	1.00	1.00	1.00	50.00	Ke		
	Dismantle of old diesel line of DG1 and DG2	1.00	1.00	1.00	1.00	5.00	No's		
	Pressure test for diesel line	1.00	1.00	1.00	1.00	1.00	No's		

Approved By  
Madhu T  
*(Signature)*

**ESTIMATE SHEET**

Company Name:	GVRC							Approved by: Madhu T
Project:	Imopolis							Sign:
Work Description:	Relocating of DG1 and DG2 diesel storage tank at DG stack							
Contractor:	Umaphathi besta							
Prepared By	V. Akhil							
Date:	23-04-2023							
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Rate</b>	<b>Amount</b>		
1	Relocating of DG1 and DG2 diesel storage tank at DG stack	50dia MS round pipe diesel pipeline welding work suction	54.00	RFT	80.00	4320.00		
		40dia MS round pipe diesel pipeline welding work retune	55.00	RFT	80.00	4400.00		
		150mm C channel support diesel tank supports	55.00	Kg	30.00	1650.00		
		100mm C channel support diesel tank su	35.00	Kg	30.00	1050.00		
		L angle 50mmx6mm for MS pipe line supports	65.00	Kg	30.00	1950.00		
		50mm Butterfly valve fixing and fabrication of flanges	5.00	Kg	1650.00	8250.00		
		dismantle of old diesel line	1.00	No's	10000.00	10000.00		
Pressure test for diesel line	1.00	No's	5000.00	5000.00				
		<b>TOTAL AMOUNT</b>				<b>36620.00</b>		