

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		10657		Date - site bills Register		09/05/2023	
Company Name:		Mmk-ly		Site:		CAT	
Name of Contractor		JAYARAM . NAVATH					
Nature of work		Expansion, Joist new					
Work done		From Date		To Date			
		01/05/2024		06/05/2023			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Terrav	26	900	R/mtr	23,400		
2.	Expansion						
3.	Joist new	234	70	Sq	16,380		
4.	A.R. Blw						
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				39,780		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:			
Remarks : NOTE: Circled No: 848(E) Rates applicable.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 09/05/2023		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guide rate rates are clearly given.

09 MAY 2023
A. SURESH
PROJECT MANAGER

Measurement Sheet										
Company Name:		MMRK LLP								
Project:		GHT								
Description :		Terrace Expansin joint filling work done details								
Prepared By:		A Suresh								
Date :		09 May 2023								
Name of the Contractor :		Jayram . Nanvath								
A	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total	Remarks
1	A & B Block	Expansion joint work	41	3	1	2	234	5ft	234	
		Surface cleaning & application of pumer Butamin base & fixing of Dr fixit torch and poring of hot melt adhesive membrane and trowelling for required finsh with Double Layer								
2	A & B Block	Expansion joint filling with poly sulphide filler up to 1" width	13	1	1	2	26	Rmeter	26	


 APPROVED BY
09 MAY 2023
 SURESH
 PROJECT MANAGER

Bill for Labour Charges

Jayram Nanavath,
H.no 4-72/12, Miyapur,
Medchal District, Telangana 500087


Date: 09-05-2023


In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Expansion Joint Work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Towards A& B Block Terrace Expansion joint work done Total Amount is Rs : 39.780/-- Work Done from date:01-05-2023 to date:06-05-20232	Rs 15,912/-

Amount in words: Fifteen Thousand Nine hundred Twelve only

Sign: 



Bill for Consumable Charges

Jayram Nanavath,
H.no 4-72/12, Miyapur,
Medchal District, Telangana 500087

Date: 09-05-2023

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Expansion Joint Work
Towards: Allowance For Hire Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Towards A& B Block Terrace Expansion joint work done Total Amount is Rs : 39.780/-- Work Done from date:01-05-2023 to date:06-05-20232	Rs 7,956/-

Amount in words: Seven Thousand Nine hundred Fifty Six only

Sign: _____



