


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		149		Date - site bills Register		17-04-2023	
Company Name:		MRGV		Site:		BRGV	
Name of Contractor Pappuram							
Nature of work Tiles Work.							
Work done		From Date		To Date		16-04-2023.	
		26-03-2023					
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	204	280.00	35	Sft	9,800.00		
2.		433.00	32	Sft	13,856.00		
3.		461.98	35	Sft	16,169.30		
4.		15.00	25	Sft	375.00		
5.		16.00	27	Sft	432.00		
6.							
7.							
8.							
9.							
10.							
11.	Total:				40,632.30		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work Completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 17-04-23		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
17 APR 2023
SYED GOLAM SARWAR
Asst. District Engineer

Allowance For Consumables
PAPPURAM
MUHARPALLY
Hyderabad

Date 17-04-2023

In favor of : MRGV
Project/Site: BRGV
Location: YANAKA PALLY

Type of Work: TILING WORK

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing tiling work	
	Total amount:	40,632.30
		8,126.46

Amount in Word: Eight thousand one hundred twenty six rupees only/-

Sign: _____

Labour Charges
PAPPURAM
MUHARPALLY
Hyderabad

Date 17-04-2023

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: TILING WORK

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing tiling work	
	Total amount:	40,632.30
		16,252.92

Amount in Word: sixteen thousands two hundred fifty two rupees only/-

Sign: _____

Allowance For Equipment
PAPPURAM
MUHARPALLY
Hyderabad

Date 17-04-2023

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: TILING WORK

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing tiling work	
	Total amount:	40,632.30
		16,252.92

Amount in Word: sixteen thousands two hundred fifty two rupees only/-

Sign: _____

ESTIMATE						
COMPANY NAME		MRGV	APPROVED BY			
PROJECT		BRGV	SIGN:			
WORK DISCRIPTION		TILING WORK				
PREPARED BY		SYED GOLAM SARWAR				
DATE		17-04-2023				
CONTRACTOR NAME		PAPPURAM				
			A		B	A X B
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	204	BEDROOMs (8" x 4')	280.00	sft	35	9,800.00
2		passage + kitchen + balcony + Hall Flooring	433.00	sft	32	13,856.00
3		TOILET & Utility Floor & wall	461.98	sft	35	16,169.30
4		Granite patti work + ledge wall top	15.00	rft	25	375.00
		Chamfaring of the granite patti	16.00	rft	27	432.00
					Total	40,632.30

MEASUREMENT SHEET								APPROVED BY	
COMPANY NAME		MRGV						SIGN:	
PROJECT		BRGV							
WORK DISCRIPTION		TILING WORK							
PREPARED BY		SYED GOLAM SARWAR							
DATE		17-04-2023							
CONTRACTOR NAME		PAPPURAM							
SL NO	ITEM HEAD	ITEM DISCRIPTION	A LENGTH	B WIDTH	C HEIGHT	D NOS	E=AxBxCxD QUANTITY	F UNITS	
1	204	M. BEDROOM (8" x 4')	11	10	1	1	110.00	SFT	
		C. BEDROOM (8" x 4')	10	10	1	1	100.00	SFT	
		Skirting	70	1	1	1	70.00	sft	
		TOTAL					280.00	SFT	
2		DRAWING & DINING (2x2)	15.66	10	1	1	156.60	SFT	
		PASSAGE	7.66	2.5	1	1	19.15	SFT	
		KITCHEN	9.5	5.5	1	1	52.25	SFT	
		BALCONY	3	10	1	1	30.00	SFT	
		Skirting	175	1	1	1	175.00	RFT	
TOTAL					433.00	SFT/RFT			
3		Toilet 1 - Floor tiles	5	6.66	1	1	33.30	SFT	
		Wall tiles	23.32	1	7	1	163.24	SFT	
		Door deduction	2.5	7	1	1	-17.50	SFT	
		Toilet 2 - Floor tiles	7.5	4.16	1	1	31.20	SFT	
		Wall tiles	23.32	1	7	1	163.24	SFT	
		Door deduction	2.5	7	1	1	-17.50	SFT	
		Ventilator deduction	7.5	4.16	1	1	31.20	SFT	
		UTILITY	5	4.16	1	1	20.80	SFT	
		U tility wall tiles	18	1	3	1	54.00	sft	
		Total					461.98	SFT	
4		Granite patti work + ledge wall top	15	1	1	1	15.00	RFT	
		Chamfaring of the granite patti	16	1	1	1	16.00	rft	
Total						31.00			