

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2164	Date - site bills Register		5/5/23		
Company Name:		MRMLP	Site:		GMR		
Name of Contractor Kileswari Barghaya							
Nature of work G block cellar chipping & debris cleaning							
Work done		From Date			To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	G block						
2.	Upper basement						
3.	chipping & debris cleaning	13555	3	sqft	40,665		
4.							
5.	Adding 10% for removing debris of 1.5' height & 10' length				4066.50		
6.							
7.							
8.							
9.							
10.							
11.	Total:				44732		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works done							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 5/5/23		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earthwork, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		MRMLLP			Approved by:		Narendar	
Project:		Gulmohar Residency			Sign:			
Work Description:		G block cellar chipping & debris cleaning						
Prepared By		D. Nagendar						
Contractor Name:		Kileswari barghaiya						
Date:		05.05.2023						
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	G block	Upper basement floor chipping & debris cleaning	90.00	175.00	1.00	1.00	15750.00	sft
		deductions	40.00	40.00	1.00	1.00	1600.00	sft
			85.00	7.00	1.00	1.00	595.00	sft
		Total area					13555.00	



## Bill for Labour Charges


Kileswari barghaiya  
Mallapur

Date: 05.05.23

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** G block upper basement floor chipping & debris removing  
**Towards:** Allowance For labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards G block upper basement floor chipping & debris removing Amount Rs: 44,732 /- Work done from date 01.02.23 to date 05.03.23	Rs:17892 /-

Amount in words: Seventeen thousand eight hundred ninety two Rupees Only.

Sign: 

Allowance for Equipment


Kileswari barghaiya  
Mallapur

Date: 05.05.23

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** G block upper basement floor chipping & debris removing  
**Towards:** Allowance For Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards G block upper basement floor chipping & debris removing Amount Rs: 44,732 /- Work done from date 01.02.23 to date 05.03.23	Rs:17892 /-

Amount in words: Seventeen thousand eight hundred ninety two Rupees Only.

Sign: 

Allowance of Consumbles


Kileswari barghaiya  
Mallapur

Date: 05.05.23

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** G block upper basement floor chipping & debris removing  
**Towards:** Allowance For consumables

S No.	Description	Amount
1.	Brief description of work done: Towards G block upper basement floor chipping & debris removing Amount Rs: 44,732 /- Work done from date 01.02.23 to date 05.03.23	Rs:8948 /-

Amount in words: Eight thousand nine hundred forty eight Rupees Only.

Sign:   
Kileswari Barghaiya