


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2160		Date - site bills Register		8/5/23	
Company Name:		MRMLIP		Site:		GMR	
Name of Contractor		Vidya Shanker					
Nature of work		Ceiling plastering of F block upper basement					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Slab	946	16	sft	15136		
2.	Beam	446	16	sft	7136		
3.	Column	300	16	sft	4800		
4.	Wall	620	16	sft	9920		
5.	Compound wall	419	16	sft	6704		
6.	Hacking	1692	0.5	sft	846		
7.							
8.	- Adding 10% for material shifting				4454		
9.					1		
10.							
11.	Total:				48,996		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works done							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 8/5/23		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		MRMLLP		Approved by:		Ramprasad			
Project:		Gulmohar Residency		Sign:					
Work Description:		Ceiling plastering F block upperbasement							
Contractor Name:		Vidya shanker							
Prepared By		D. Nagendar							
Date:		08.05.23							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	F block upper basement Ceiling plastering	Slab	34.00	19.00	1.00	1.00	646.00		
		Beam	25.00	12.00	1.00	1.00	300.00		
			34.00	1.00	1.00	7.00	238.00		
			18.00	1.00	1.00	2.00	36.00		
			25.00	1.00	1.00	4.00	100.00		
			12.00	1.00	1.00	6.00	72.00		
							446.00		
		Column	1.00	6.00	10.00	5.00	300.00		
		Wall	34.00	1.00	10.00	1.00	340.00		
			28.00	1.00	10.00	1.00	280.00		
							620.00		
	F block north side compound wall	Plastering	22.00	8.00	1.00	1.00	176.00		
			23.00	6.00	1.00	1.00	138.00		
			21.00	5.00	1.00	1.00	105.00		
							419.00		
	Hacking		1.00	1.00	1.00		1692.00		
							1692.00		

ESTIMATE SHEET

Company Name:		MRMILLP		Approved by		Ramprasad	
Project:		Gulmohar Residency		Sign:			
Work Description:		Ceiling plastering F block upperbasement					
Contractor Name:		Vidya shanker					
Prepared By		D. Nagendar					
Date:		08.05.23					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	F block upper basement Ceiling plastering	Slab	946	sft	16.00	15,136	
		Beam	446	sft	16.00	7,136	
		Column Wall	300 620	sft sft	16.00 16.00	4,800 9,920	
	F block north side compound wall	Plastering	419	sft	16.00	6,704	
	Hacking		1692	sft	0.5	846	
		Adding 10% for shifting material				44,542	
						4,454.20	
						48,996	
	Inwords	Fourty eight thousand nine hundred ninety six rupees only					

Allowance for Equipment

Vidya Shanker
Mallapur
Hyderabad


Date: 08.05.2023.

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Ceiling plastering of F block upper basement
Towards: Bill for equipment

S No.	Description	Amount
1.	Brief description of work done: Towards F block upper basement ceiling plastering Total Amount = 48996 /- Work done from date 10.04.2023 to date 01.05.23	Rs.19598/-

Amount in words: Nineteen thousand five hundred ninety eight Rupees Only.

Sign: _____



Allowance for Consumables


Vidya Shanker
Mallapur
Hyderabad

Date: 08.05.2023.

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Ceiling plastering of F block upper basement
Towards: Bill for consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards F block upper basement ceiling plastering Total Amount = 48996 /- Work done from date 10.04.2023 to date 01.05.23	Rs.9799/-

Amount in words: Nine thousand seven hundred ninety nine Rupees Only.

Sign: 

Allowance for Labour charges

Vidya Shanker
Mallapur
Hyderabad

Date: 08.05.2023.

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Ceiling plastering of F block upper basement
Towards: Bill for labor charges

S No.	Description	Amount
1.	Brief description of work done: Towards F block upper basement ceiling plastering Total Amount = 48996 /- Work done from date 10.04.2023 to date 01.05.23	Rs.19598/-

Amount in words: Nineteen thousand five hundred ninety eight Rupees Only.

Sign: _____

