

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		152.		Date - site bills Register		17-04-2023.	
Company Name:		MRGV		Site:		BRGV	
Name of Contractor		Dilip Ranjan Swain					
Nature of work		Core Cutting.					
Work done		From Date		28-03-2023		To Date	
						16-04-2023	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Flat no						
2.	207, 208, 209, 210, 211,	50.00	300.00	no's	15,000.00		
3.	212, 213, 214, 215, 216	30.00	275.00	No's	8,250.00		
4.		40.00	250.00	No's	10,000.00		
5.		10.00	350.00	No's	3,500.00		
6.		20.00	375.00	No's	7,500.00		
7.							
8.							
9.							
10.							
11.	Total:				44,250.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work Completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 17-04-23		Date:		Date:			
Sign: <i>[Signature]</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
17 APR 2023
SYED GOLAM SARWAR
Asst. Project Manager/BRGV

Labour Charges
Dilip RanJan Swain
MUHARPALLY
Hyderabad

Date 17-04-2023

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: Core Cutting work

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done: Towards CORE CUTTING WORK	
	Total amount:	44,250.00
		17,700.00

Amount in Word: Seventeen thousands seven hundred rupees only/-

Sign: _____

Allowance For Equipment
Dilip RanJan Swain
MUHARPALLY
Hyderabad

Date 17-04-2023

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: Core Cutting work

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done: Towards CORE CUTTING WORK	17,700.00
	Total amount: 44,250.00	

Amount in Word: Seventeen thousands seven hundred rupees only/-

Sign: _____

ESTIMATE SHEET							
Company Name:	MRGV				Approved by		
Project :	BRGV						
Work Description :	Core Cutting work						
Prepared By:	Sarwar						
Contractor Name:	Dilip RanJan Swain						
Date:	17-04-2023						
S NO.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1	FLAT NO -						
	207.208.209.210.211.212.213.	5" dia hole for 4" slab	50.00	No's	300.00	15,000.00	
	215.216	4" dia hole for 4" slab	30.00	No's	275.00	8,250.00	
		3" dia hole for 4" slab	40.00	No's	250.00	10,000.00	
		4" dia hole for 9" beam	10.00	No's	350.00	3,500.00	
		5" dia hole for 9" beam	20.00	No's	375.00	7,500.00	
					Total	44,250.00	

MEASUREMENT SHEET										
Company Name:		MRGV						Approved by		
Project :		BRGV								
Work Description :		Core Cutting work								
Prepared By:		Sarwar								
Contractor Name:		Dilip RanJan Swain								
Date:		17-04-2023								
S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos	E=AXBXCXD Quantity	F Units	G=Sum of E Total Head	
1	FLAT NO -									
	207.208.209.210.211.212.213.214	5" dia hole for 4" slab	10.00	1.00	1.00	5.00	50.00	No's	50.00	
	215.216	4" dia hole for 4" slab	10.00	1.00	1.00	3.00	30.00	No's	30.00	
		3" dia hole for 4" slab	10.00	1.00	1.00	4.00	40.00	No's	40.00	
		4" dia hole for 9" beam	10.00	1.00	1.00	1.00	10.00	No's	10.00	
		5" dia hole for 9" beam	10.00	1.00	1.00	2.00	20.00	No's	20.00	