


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2169		Date - site bills Register		
Company Name:		MRM up		Site:		GMR
Name of Contractor		T. Kulmanna				
Nature of work		Excavation, rolling, GRS layers & ceroad.				
Work done		From Date		To Date		
Sl. No.	Villa/Flat block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Excavation for ceroad	3,271	4	cft	13,084/-	
2.	1 layer of DFC	4,956	2	sft	9,912/-	
3.	1 layer of GRS	4,956	3.5	sft	17,346/-	
4.	1 layer of masonry	4,956	7	sft	34,692/-	
5.	ceroad RPF	4,956	6	sft	29,736/-	
6.	ceroad (in F block)	886	6	sft	5,316/-	
7.	ceroad b/w DFC	1155	6	sft	6,930/-	
8.						
9.						
10.						
11.	Total:				1,17,016/-	
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks : All works completed.						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET						
Company Name:		GMR	Approved by:		RAM PHASAD	
Project:		MRM LLP	Sign:		#REF!	
Work Description :		F block Ramp (PERIPHERAL ROAD)- excavation, rolling, GSB laying and CC road.	Work start date:		01-03-2023	
Contractor:		T. Kunnanna	Work end date:		22-03-2023	
Prepared By:		Md. Suifan Rabbani.	Date :		27-04-2023	
S No.	Item Head	Item Description	Quantity	Units	Rate(Fixed)	Amount
1	Peripheral road	Excavation for CC road with rolling	3,271	cf	4.00	13084
		1 layer of DLC	4,936	sft	2.00	9912
		1 layer of GSB	4,936	sft	3.50	17346
		1 layer of MORRUM	4,936	sft	7.00	34692
		CC road VDF for (ramp)	4,936	sft	6.00	29736
		CC road (infront of F block)	886	sft	6.00	5316
		cc road between D and F block	1155	sft	6.00	6930
TOTAL						117016
Invords		One lakh seventeen thousand sixteen				

MEASUREMENT SHEET													
Company Name		GMR		Approved by:		Ram prasad							
Project		MRM11P		Sign									
Work Description		PERIPHERAL ROAD- excavation, rolling, GSB laying and CC road		Work start date		01-03-2023							
Contractor		T Kuramma		Work end date		22-03-2023							
Prepared By		Md Sufyan Rabbani		Date		27-04-2023							
				A		B		C					
S No		Item Head		Length		width		Height		Nos		Quantity	
1		Peripheral road		210		24		0.66		1		3.271	
		Excavation for CC road with rolling		210		24		1		1		4.956	
		1 layer of DLC		210		24		1		1		4.956	
		1 layer of GSB		210		24		1		1		4.956	
		1 layer of morrum		210		24		1		1		4.956	
		CC road		210		24		1		1		4.956	
		CC road		45		20		1		1		886	
		cc road between D and F block		55		21		1		1		1.155	

Bill for Labour Charges

Kurmannna
Mallapur
Hydrabad

Date: 24-04-2023

In favor of: MR Mallapur LLP

Project / Site: Gulmohar Residency

Location: Mallapur

Type of Work: F block Ramp (PERIPHERAL ROAD)- excavation, rolling, GSB laying and CC road.

Towards: Allowance for labour charges.

S No.	Description	Amount
1.	F block Ramp (PERIPHERAL ROAD)- excavation, rolling, GSB laying and CC road. Total Amount = 1,17,016/- Work done from date 1-03-2023 to date 22-03-2023	Rs.46,806/-

Amount in words: One lakh seventeen thousand sixteen

Sign: _____



Bill for Labour Charges
T. Kurmanna
Mallapur
Hydrabad

Date: 24-04-2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: F block Ramp (PERIPHERAL ROAD)- excavation, rolling, GSB laying and CC road.
Towards: Allowance for labour charges.

S No.	Description	Amount
1.	F block Ramp (PERIPHERAL ROAD)- excavation, rolling, GSB laying and CC road. Total Amount = 1,17,016/- Work done from date 1-03-2023 to date 22-03-2023	Rs.46,806/-

Amount in words: One lakh seventeen thousand sixteen

Sign: _____



Bill for Labour Charges

T. Kurmanna
U. Mallapur
Hydrabad

Date: 24-04-2023

In favor of: MR Mallapur LLP
Project / Site: Gulmochar Residency
Location: Mallapur
Type of Work: F block Ramp (PERIPHERAL ROAD)- excavation, rolling, GSB laying and CC road
Towards: Allowance for labour charges.

S No.	Description	Amount
1.	F block Ramp (PERIPHERAL ROAD)- excavation, rolling, GSB laying and CC road. Total Amount = 1,17,016/- Work done from date 1-03-2023 to date 22-03-2023	Rs 23403/-

Amount in words: One lakh seventeen thousand sixteen

Sign: _____

