

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2172		Date - site bills Register		18/5/23	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		SBM Centering Contractors					
Nature of work		RCC - driveway slab - 2 b/w H1 & clubhouse					
Work done		From Date		To Date		8/5/23	
		11/3/23					
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Driveway slab 2						
2.	b/w clubhouse						
3.	H1 block						
4.	Beams	3316	40	SFT	132641		
5.	Columns	918	40	SFT	36,720		
6.	slab	8136.2	40	SFT	3,25,450		
7.							
8.	Adding 24% for third floor slab				78,108		
9.							
10.							
11.	Total:				572920		
Bill required		<input checked="" type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works done							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 20/05/23		Date:		Date:			
Sign: Ahmed		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



MEASUREMENT SHEET

Company Name:		MRMLLP			Approved by:		Ahmed	
Project:		Gulmohar Residency			Sign:			
Work Description:		RCC						
Prepared By		SBM centring contractors						
Contractor Name:		D. Nagendar						
Date:		16.05.23						
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	Driveway slab 2 Between Clubhouse& H block	Beams	20.50	2.66	1.00	11.00	599.83	sft
			22.10	1.83	1.00	1.00	40.44	sft
			24.83	1.83	1.00	1.00	45.44	sft
			21.25	1.83	1.00	1.00	38.89	sft
			18.67	1.83	1.00	1.00	34.17	sft
			20.10	2.66	1.00	1.00	53.47	sft
			27.10	1.83	1.00	1.00	49.59	sft
			24.33	23.00	1.00	1.00	559.59	sft
			24.33	2.33	1.00	1.00	56.69	sft
			21.20	3.50	1.00	1.00	74.20	sft
			21.10	2.83	1.00	1.00	59.71	sft
			14.00	2.50	1.00	1.00	35.00	sft
			14.00	1.83	1.00	1.00	25.62	sft
			8.00	3.00	1.00	1.00	24.00	sft
			8.00	2.33	1.00	1.00	18.64	sft
			17.50	2.66	1.00	1.00	46.55	sft
			10.75	2.50	1.00	1.00	26.88	sft
			10.75	2.08	1.00	1.00	22.36	sft
			16.00	2.08	1.00	1.00	33.28	sft
			16.00	2.50	1.00	1.00	40.00	sft
			4.00	2.66	1.00	1.00	10.64	sft
			19.75	3.66	1.00	1.00	72.29	sft
			17.50	2.66	1.00	1.00	46.55	sft
			7.50	2.66	1.00	1.00	19.95	sft
			11.00	2.66	1.00	1.00	29.26	sft
			16.33	2.50	1.00	1.00	40.83	sft
			16.33	1.83	1.00	1.00	29.88	sft
			11.67	2.66	1.00	8.00	248.34	sft



## Allowance of consumables

SBM centering contractors  
Mallapur

Date: 17.05.23

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** RCC work driveway slab 2  
**Towards:** Allowance for consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards driveway slab 2 between H & clubhouse, plinth beams. Amount Rs: 5,72,920/- Work done from date 01.03.23 to date 08.05.23	Rs:1,14,584 /-

Amount in words: One lakh fourteen thousand five hundred eighty four Rupees Only.

Sign: \_\_\_\_\_

*Mallapur*

## Allowance for Equipment

SBM centering contractors  
Mallapur

Date: 17.05.23

In favor of: MRMLLP  
Project / Site: Gulmohar Residency  
Location: Mallapur  
Type of Work: RCC work driveway slab 2  
Towards: Allowance For Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards driveway slab 2 between H & clubhouse, plinth beams. Amount Rs: 5,72,920/- Work done from date 01.03.23 to date 08.05.23	Rs:2,29,168 /-

Amount in words: Two lakh twenty nine thousand one hundred sixty eight Rupees Only.

Sign: \_\_\_\_\_

*Mallapur*

## Bill for Labour Charges

SBM centering contractors  
Mallapur

Date: 17.05.23

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** RCC work driveway slab 2  
**Towards:** Allowance for labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards driveway slab 2 between H & clubhouse, plinth beams. Amount Rs: 5,72,920/- Work done from date 01.03.23 to date 08.05.23	Rs:2,29,168 /-

Amount in words: Two lakh twenty nine thousand one hundred sixty eight Rupees Only.

Sign: \_\_\_\_\_

