


75922

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1034		Date - site bills Register		25/05/22	
Company Name:		GVR		Site:		Imropolis	
Name of Contractor		Vasanthi Constructions					
Nature of work		Brickwork					
Work done		From Date		To Date			
		22-05-22		05-10-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	ASAS 2nd						
2.	Floor Brickwork	11006	30	Sft	3,30,180		
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				3,30,180		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

T. MALATHI
Project Manager/G.V.R.C.

MEASUREMENT SHEET									
Company Name:		CVRC	Approved by:	T.Madhur					
Project:		Innapolis	Site:						
Work Description:		4545 2nd floor brick work	Work start date:	22-05-2022					
Contractor:		Vasanthl Constructions & Developers	Work end date:	05-10-2022					
Prepared By:		ml salman	Date:	04-11-2022					
S.No.	Item head	Item Description	Length	width	Height	Qty	E=A*B*C*D	F	G=Sum of E
							Quantity	Units	Item Head
									Total
1	4545 2nd floor South Side	South Side Full wall	13.68	1.00	14.50	2.00	397	Sft	
		South Side Wall	111.55	1.00	3.60	1.00	402	Sft	
		South Side side Wall	2.13	1.00	3.60	1.00	8	Sft	
		South / West Side Pinn wall Full	10.33	1.00	14.50	1.00	150	Sft	
		South / East Side Pinn Wall Full	14.10	1.00	14.50	1.00	205	Sft	
		South / East Side Pinn Wall Full	3.61	1.00	14.50	2.00	105	Sft	
		East / South side Sattirase	19.02	1.00	14.50	1.00	276	Sft	
		East / South side Sattirase	11.48	1.00	14.50	1.00	166	Sft	
		East / South side Sattirase	19.35	1.00	14.50	1.00	281	Sft	
		East / South side Duck	11.48	1.00	14.50	2.00	333	Sft	
		East / South side Duck	14.24	1.00	3.50	1.00	50	Sft	
	East side	East Side / South Side Full wall	13.45	1.00	14.50	1.00	194	Sft	2.371
		East Side Pinn Wall Full	4.53	1.00	14.50	2.00	131	Sft	
		East Side Wall	76.33	1.00	3.60	1.00	275	Sft	
		East Side Duck	19.88	1.00	4.00	1.00	80	Sft	
		East Side Duck Beside Lift Full Wall	10.50	1.00	14.50	1.00	152	Sft	
		East Side Bath room Side Duck Full	35.03	1.00	14.50	1.00	508	Sft	
		East Side Bath room Side Duck	35.03	1.00	3.60	1.00	126	Sft	
		Bath Room Hand Cap	3.12	1.00	14.50	1.00	45	Sft	
		Bath / Duck	6.53	1.00	14.50	1.00	95	Sft	
		Bath / Duck	35.00	1.00	14.50	1.00	507	Sft	
		Duck	11.48	1.00	14.50	1.00	166	Sft	
		Bath Room internal Full Wall	12.14	1.00	14.50	1.00	176	Sft	
		Bath Room internal Full Wall	10.06	1.00	14.50	1.00	146	Sft	
		Foyed Duck Area Full Wall	9.64	1.00	14.50	2.00	280	Sft	
		Duck Inside Pinn wall	27.55	1.00	14.50	1.00	400	Sft	
		Duck Inside Pinn wall	10.00	1.00	14.50	1.00	145	Sft	
		Duck Inside Pinn wall	3.94	1.00	14.50	1.00	57	Sft	
		Duck Inside Pinn wall	10.17	1.00	14.50	1.00	147	Sft	
	North Side	North / East Staircase Side full wall	13.12	1.00	14.50	1.00	190	Sft	3.631
		North Side wall	111.52	1.00	3.60	1.00	401	Sft	
		North / west Side Full wall	22.53	1.00	14.50	2.00	653	Sft	
		North / west Side Full wall	1.72	1.00	3.60	1.00	6	Sft	

		A	B	C	D	E=A*B*C*D	F	G=Sum of E
West Side	west north Side Full wall							
	Inside duct	33.95	1.00	14.50	1.00	492	Sft	1251
Bath Room Side	Full Wall	12.40	1.00	3.60	1.00	45	Sft	
	Bath BackSide Duct	11.18	1.00	14.50	1.00	162	Sft	
	west Side Pinn wall	13.45	1.00	14.50	1.00	195	Sft	
		8.28	1.00	14.50	1.00	120	Sft	
		3.61	1.00	14.50	1.00	52	Sft	
		4.92	1.00	3.60	1.00	18	Sft	
	Bath room Centre Wall	4.49	1.00	14.50	1.00	65	Sft	
	Bath room Front Side wall	11.81	1.00	14.50	1.00	171	Sft	
	Bath room Side Full Entire area	26.73	1.00	14.50	1.00	388	Sft	
	West 7south Side Staircase Duct	27.88	1.00	14.50	1.00	404	Sft	
	FD duct	12.14	1.00	14.50	1.00	176	Sft	
	Staircase Pin	12.30	1.00	14.50	1.00	178	Sft	
	Staircase Pin	6.07	1.00	14.50	1.00	88	Sft	
	Staircase Pin	10.50	1.00	14.50	2.00	304	Sft	
		4.92	1.00	3.60	2.00	35	Sft	
		1.50	1.00	14.50	1.00	22	Sft	
	Staircase Full Double	11.48	1.00	14.50	1.00	166	Sft	
	Duct	14.10	1.00	14.50	2.00	409	Sft	
		8.36	1.00	3.60	1.00	30	Sft	
	west Side Full wall	15.01	1.00	3.60	1.00	54	Sft	
	Duct	45	1.00	14.50	1.00	660	Sft	
		23.39	1.00	3.50	1.00	82	Sft	
Duction Door & windors	west Side Windows							4,317
	Doors	12.00	1.00	7.00	3.00	252	Sft	
	Bath Room doors	3.94	1.00	7.00	3.00	83	Sft	
	Open	3.50	1.00	7.00	6.00	147	Sft	
		5.90	1.00	7.00	2.00	83	Sft	
								564
								11,006

ESTIMATE SHEET

Company Name:	GVRC		Approved by:	T. Madhu			
Project:	Innopolis		Sign:	-			
Work Description :	4545 2nd floor brick work		Work start date:	22-09-2022			
Contractor:	Vasanthi Constructions & Developers		Work end date:	05-10-2022			
Prepared By:	md salman		Date :	04-11-2022			
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head T total
	4545 2nd floor	Brick work	11,006.00	sft	30.00	3,30,180	3,30,180