


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1027		Date - site bills Register		25/05/23	
Company Name:		GVRC		Site:		Innopols	
Name of Contractor		Vasanthi Construction Developers					
Nature of work		4545 Additional work					
Work done		From Date		11/03/2022		To Date	
						11/05/2023	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	4545 new	60	22	sqft	1320		
2.	Plastering	135	24	sqft	3240		
3.	Brick work	295.20	32	sqft	9446		
4.	Plastering	1141.44	32	sqft	36,526		
5.	Brick	196.60	22	sqft	4330		
6.	Plastering	393.60	24	sqft	9446		
7.							
8.					64,308		
9.	Add 15% material				9646.25		
10.							
11.	Total:				73,955		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign:		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for hire charges/turnkey civil contractors. Where guideline rates are clearly given.

APPROVED BY

 Project Manager/GVRC

Vasanthi Constructions developers

ESTIMATE SHEET

Company Name: GVRC
 Project: Imopolis
 Work Description : 4545 Civil work Additional work
 Contractor: Vasanthi Constructions & developers
 Prepared By: Md Salman

Approved by: T.Madhu
 Sign: -
 Work start date: 11/03/2022
 Work end date: 05/10/2022
 Date : 11/02/2023

S No.	Item Head	Item Description	Quantity	Units	Bill Rate	Amount	Remarks
	4545 civil work	Brick work Crush Upper basement	60.00	Sft	22.00	1,320.00	
		Plastering	135.00	Sft	24.00	3,240.00	
	Ground floor & 2nd floor	Brick work Duck For Rain Water	295.20	Sft	32.00	9,446.40	
		Plastering	1,141.44	Sft	32.00	36,526.08	
	Attirimm lift	Brick work	196.80	Sft	22	4,330	
		<i>Plastering work</i>	393.60	Sft	24.00	9,446	
		Add 15% Material Shifting				64,308	
		Total Amount				9,646.27	
						73,955	



MEASUREMENT SHEET

S No.		Item head	Item Description	Length	width	Height	Nos.	Quantity	Units	Item Head Total	G=Sum of E
		4545 civil work Additional Work									
			Brick work Crush Upper basement	15.00	1.00	4.00	1.00	60.00	Sft		
			Plastering	15.00	1.00	4.50	2.00	135.00	Sft		
		Ground floor & 2nd floor									
			Brick work Duck For Rain Water	9.84	1.00	10.00	3.00	295.20	Sft		
			Plastering	9.84	1.00	14.50	8.00	1,141.44	Sft		
		Atirinn lift									
			Brick work	19.68	1.00	10.00	1.00	196.80	Sft		
			Plastering	19.68	1.00	10.00	2.00	393.60	Sft		

Company Name:

Project:

Work Description :

Contractor:

Prepared By:

GVRC

Innopolis

4545 Civil work Additional work

Vasanthi Constructions & developers

Md Salman

Approved by:

Sign:

Work start date:

Work end date:

Date :

T.Madhu

22/05/2022

05/10/2022

04/11/2022

A

B

C

D

E=AxBxCxD

F

G=Sum of E