


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		<b>2182</b>	Date - site bills Register	<b>30/5/23</b>			
Company Name:		Name of Contractor		<b>GMR</b>			
Name of Contractor		<b>MR Mallapur (UP)</b> <b>Lidya Shankar</b>					
Nature of work		<b>North West sides boundary walls civil works</b>					
Work done		From Date	To Date				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	North road front block to G+ block	771.00	16.00	sft	12,336.00		
2.	North road front block to Club House	895.00	16.00	sft	14,336.00		
3.	West side wall plastering	368.89	16.00	sft	5902.16		
4.	Plastering near transformer	109.52	16.00	sft	1,752.00		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				<b>34,326.00</b>		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: <b>30/5/23</b>		Date:		Date:			
Sign: 		Sign:		Date:			
				Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## MEASUREMENT SHEET

Company Name:		MRMallapur LLP		Approved by:		Ahmed Khan		
Project:		Gulmohar Residency		Sign:				
Work Description:		North, west sides boundary wall plastering works						
Contractor :		Vidya shanker						
Prepared By:		V Sanketh						
Date:		27-05-2023						
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	North peripheral road from F- block to G-block	Columns plastering 3 sides Wall plastering Wall plastering	3.00 54.00 150.00	1.00 1.00 1.00	6.00 5.50 1.00	18.00 1.00 1.00	324.00 297.00 150.00	sft sft sft
2	North peripheral road from H-block to clubhouse	Columns plastering Wall plastering	4.00 50.00	1.00 1.00	6.00 8.00	4.00 2.00	96.00 800.00	sft sft
3	Western side boundary wall plastering	Wall plastering	77.66	1.00	4.75	1.00	368.89	sft
4	Plastering near transformer	Wall plastering	73.00	1.00	1.50	1.00	109.50	sft
<b>Total</b>							<b>2,145.39</b>	<b>sft</b>
							<b>368.89</b>	
							<b>896.00</b>	
							<b>771.00</b>	
							<b>109.50</b>	

ESTIMATE SHEET		Company Name: MR Mallapur LLP		Approved by: Ahmed Khan		
Project: Gulmohar Residency		Work Description: North, west sides boundary wall plastering works		Sign:		
Contractor: Vidya Shanker		Prepared By: V. Sanketh		Date: 27-05-2023		
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	North peripheral road from F- block to G-block	Columns 3 sides & wall plastering	771.00	sft	16.00	12,336.00
2	North peripheral road from H-block to clubhouse	plastering	896.00	sft	16.00	14,336.00
3	Western side boundary wall plastering	Wall plastering	368.89	sft	16.00	5,902.16
4	Plastering near transformer	Wall plastering	109.50	sft	16.00	1,752.00
<b>Total</b>						<b>34,326</b>
<b>Amount in words : Thirty four thousand three hundred and twenty six rupees only</b>						

**Allowance for Labour charges**

**Vidya shanker**  
Mallapur  
Hyderabad

Date: 27.05.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** North & west side boundary walls civil finishing works done.  
**Towards:** Bill for Equipment.

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: North & west side boundary walls civil finishing works done Total Amount = 34,326 /- Work done from date 03.05.2023 to date 15.05.2023	Rs.13,730 /-

Amount in words: Thirteen thousand seven hundred and thirty Rupees Only.

Sign: \_\_\_\_\_

## Allowance for Equipment

Vidya shanker  
Mallapur  
Hyderabad

Date: 27.05.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** North & west side boundary walls civil finishing works done.  
**Towards:** Bill for Equipment.

S No.	Description	Amount
1.	Brief description of work done: North & west side boundary walls civil finishing works done Total Amount = 34,326 /- Work done from date 03.05.2023 to date 15.05.2023	Rs.13,730 /-

Amount in words: Thirteen thousand seven hundred and thirty Rupees Only.

Sign: \_\_\_\_\_

**Allowance for Consumables**

**Vidya shanker**  
Mallapur  
Hyderabad

Date: 27.05.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** North & west side boundary walls civil finishing works done.  
**Towards:** Bill for consumables.

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: North & west side boundary walls civil finishing works done Total Amount = 34,326 /- Work done from date 03.05.2023 to date 15.05.2023	Rs.6,865 /-

Amount in words: Six thousand eight hundred sixty five Rupees Only.

Sign: \_\_\_\_\_