


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		198	Date - site bills Register		31/05/2023	
Company Name:		Givde	Site:		Genopolis	
Name of Contractor		Srija precast walls constructions.				
Nature of work		precast labour quarter's.				
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Labour qtrs	174	807	sqm	1,40,193/-	
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				1,40,193/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		20230424016		PO/WO date:		24/04/2023
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 31/05/2023		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Precast Labour qtrs at GVSH.xlsxSheet2

ESTIMATE SHEET:						
Company Name:		GV Discovery Centre Pvt Ltd				
Project Name:		Genopolis				
Work Description:		Precast Labour Quarters at GVSH site (set 4)				
Contractor Name:		Srija Precast Walls Constructions				
Prepared By:		Mallikarjun				
Date:		31-05-2023				
S.No	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Total for Precast labour qtrs and toilets		174	Sqm	807	1,40,193
		Total:				1,40,193