


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		64		Date - site bills Register		03/06/23	
Company Name:		DR NRK BIOTECH PVT LTD		Site:		NEXTOPOLIS	
Name of Contractor		K. Kashanna					
Nature of work		Slab-H work					
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Main slab	40733.82	84.5	Sft	3442007		
2.	Protections	2931	84.5	Sft	247736		
3.	Slab sides	3717	84.5	Sft	314161		
4.	deductions	-1529	84.5	Sft	-129274		
5.	ducts	2472	84.5	Sft	208922		
6.	Beams	11044	84.5	Sft	933296		
7.	Slab caps	5669	84.5	Sft	479041		
8.	Shearwall	1767	84.5	Sft	149339		
9.	Staircase	761	84.5	Sft	64334		
10.							
11.	Total:				5,709,564/-		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : work completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 03/06/23		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Measurement Sheet

Company Name: Dr NRK Biotech pvt ltd
 Project Name: Nextopolis
 Work Description: slab-4 work
 Contractor Name: K.Kashanna
 Prepared By: G.Rahul
 Date: 03-06-2023

Approved By: Sai kumar
 Sign

S.No.	Item Head	Item Description	Quantity	Units	Rate	Percentage	Total amount	
1	Main Slab	Bottom mat	40733.82	sft	84.5		3442007.53	
2	projections		2,931.79	sft	84.50		247736.60	
3	Slab sides		3717.89	sft	84.5		314161.61	
4	deductions		1529.88	sft	84.5		129274.51	
5	ducts		2472.46	sft	84.5		208922.87	
6	Beams		11044.92	sft	84.5		933296.10	
7	Slab CAPS		6669.12	sft	84.5		479041.02	
8	shear wall(lift wall)		1767.33	sft	84.5		149339.08	
9	stair case		761.36	sft	84.5		64334.08	
Inwords:Fifty seven lakhs ninety five thousand sixty four ruppes only/-								5,709,564.38

Measurement Sheet

Company Name: Dr NRK Biotech pvt ltd
 Project Name: Nextopolis
 Work Description: Slab 4 work
 Contractor Name: K.Kashanna
 Prepared By: G.Rahul
 Date: 03-06-2023

Approved By: Saikumar
 Sign

S.No.	Item Head	Item Description	A Length	B Breath	C Height	D Nos	E=AxBxCxD Quantity	Units	Total Quantity
1	Main Slab	Center part	156.27	165.20	1.00	1.00	25816.21		
			27.99	1.00	1.00	1.00	4373.63		
			42.69	81.50	1.00	1.00	3478.90		
			42.69	75.27	1.00	0.50	1606.40		
			41.21	111.29	1.00	1.00	4586.25		
			41.21	42.34	1.00	0.50	872.43		
								40733.82	
2	projections	south balcony	202.60	3.94	1.00	1.00	797.68		
			94.53	4.92	1.00	1.00	465.21		
			62.37	4.92	1.00	1.00	306.96		
			345.92	3.94	1.00	1.00	1361.94		
								2931.79	
3	Slab sides	south	156.27	1.00	1.00	1.00	156.27		
			266.42	1.00	1.00	1.00	266.42		
			189.74	1.00	1.00	1.00	189.74		
			173.66	1.00	1.00	1.00	173.66		
								3717.89	
4	deductions	Ducts	5.03	13.65	1.00	2.00	137.30		
			3.05	14.57	1.00	1.00	44.45		
			5.04	20.11	1.00	1.00	101.29		
			5.04	10.65	1.00	1.00	53.62		
			5.02	9.94	1.00	1.00	49.94		
			5.02	12.39	1.00	1.00	62.19		
			5.02	22.88	1.00	1.00	114.88		
			18.44	3.70	1.00	1.00	68.30		
			18.10	22.35	1.00	0.50	202.35		

Bill of Labour Charge

K.KASHANNA
Vinobha nagar
Hyderabad - 500087

Date: 03.06.2023

In favor of: Nextopolis
Project / Site: DR.NRK BIOTECH PVT LTD
Location: Thurkapelly

Type of Work: centering work
Towards: Labour Charge

S.No.	Description	Amount
1.	Brief Description of work done: Towards Completion of slab Total Amount =5709564 /-	Rs.1141912/-

Amount in words: Rs.eleven lakhs forty one thousand nine hundred and twelve only.

Sign: _____

Bill of Consumables Allowance

K.KASHANNA
Vinobha nagar
Hyderabad - 500087

Date: 03.06.2023

In favor of: Nextopolis
Project / Site: DR.NRK BIOTECH PVT LTD
Location: Thurkapelly
Type of Work: centering
Towards: Allowance for Consumables

S.No.	Description	Amount
1.	Brief Description of work done: Towards Completion of slab Total Amount = 5709564/-	Rs.4567651/-

Amount in words: Rs.forty five lakhs sixty seven thousand six hundred and fifty one only.

Sign: _____