

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		203.	Date - site bills Register		6/6/23	
Company Name:		Grenopolis	Site:		Gwale	
Name of Contractor		M. Narsing Rao.				
Nature of work		Painting.				
Work done		From Date	1/05/23	To Date	6/6/23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	119 Block exterior	1,628	19.3	sqft	31,339	
2.	Plumby work.	3,300	9	1	29,700	
3.	putty & Blue paint	776	9	1	5,004.	
4.	Front elevation	1,010	4	1	19,442	
5.	Texture mear.	1,110	19.3	1	21,367	
6.	North side elev	360	1	1	6930	
7.	OBD	12,955	4	1	71,820	
8.	putty work porch	3,000	6	1	18,000	
9.	primer in Both side	35,520	1.8	1	62,160	
10.					39,864	
11.	Total:				3,05,627	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks : <i>Work Completed</i>						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 6/6/2023		Date:		Date:		
Sign: <i>[Signature]</i>		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

IMVATE SHEET

Company Name: Genopolis

Project: GVDC

Work Description: 1119 block painting work

Contractor: M Narsing Rao

Prepared By: Sultan ali

Date: 03-05-2023

Approved by: Subba Reddy
Sign:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	119 Block exterior Painting work	Texture near northwest side at front elevation putty with grey painting at front elevation putty and grey colour front elevation work putty and blue paint for window Front elevation at bottom area texture Texture near north side elevation	1,628.0 3,300.0 380.0 396.0 1,010.0 1,110.0 360.0	No's No's No's No's No's No's No's	19.3 9.0 9.0 4.0 19.3 19.3 19.3	31,339.0 29,700.0 3,420.0 1,584.0 19,442.5 21,367.5 6,930.0	
2	119 block silt floor painting	Oil bound distemper paint for silt floor slab area putty work for column putty work for column	17,955.0 2,160.0 840.0	No's No's No's	4.0 6.0 6.0	71,820.0 12,960.0 5,040.0	
3	central lobby lift	painting of primer in both central lobby lift	35,520.0	No's	1.8	62,160.0	
						Sub Total	2,65,763
						Extra 15% adding as site is far from city.	3,05,627

MEASUREMENT SHEET

Company Name:		Genopolis		Approved by:		Subba reddy											
Project:		GVIDC		Sign:													
Work Description:		119 block painting work															
Contractor:		M Narsing Rao															
Prepared By:		Sultan ali															
Date:		29-05-2023															
S No.		Item Head		Item Description		Length		Width		Height		No's		Quantity		Units	
1		119 Block exterior Painting work		Texture near northwest side at front elevation		74.0		22.0		1.0		1.0		1,628.0		sft	
				putty with grey painting at front elevation		25.0		132.0		1.0		1.0		3,300.0		sft	
				putty and grey colour front elevation work		38.0		10.0		1.0		1.0		380.0		sft	
				putty and blue paint for window		4.0		11.0		1.0		9.0		396.0		sft	
				Front elevation at bottom area texture		10.0		101.0		1.0		1.0		1,010.0		sft	
				Texture near north side elevation		74.0		15.0		1.0		1.0		1,110.0		sft	
				Oil bound distemper paint for silt floor slab area		9.0		40.0		1.0		1.0		360.0		sft	
				putty work for column		135.0		133.0		1.0		1.0		17,955.0		sft	
				putty work for column		10.0		1.0		12.0		18.0		2,160.0		sft	
2		119 block silt floor painting		putty work for column		14.0		1.0		12.0		5.0		840.0		sft	
3		Central lobby lift		painting of primer in both central lobby lift		24.0		1.0		74.0		2.0		3,552.0		sft	