


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		- 258 -		Date - site bills Register		8/6/23	
Company Name:		MRPLUP		Site:		NGH	
Name of Contractor		N. Krishna					
Nature of work		Internal Plastering (Stage - 2)					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-705	-1450-	70/-	sft	1,01,500/-		
2.					18,270/-		
3.	A-706	-1450-	70/-	sft	1,01,500/-		
4.					18,270/-		
5.	A-707	-1450-	70/-	sft	1,01,500/-		
6.					18,270/-		
7.	Internal Plastering work.						
8.							
9.							
10.							
11.	Total:				3,59,310/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 08-06-23		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET									
Company Name:		MRPLLP			Prepared by:		Vijay Raj		
Project:		Nilgiri Heights							
Work Description:		Internal Plastering Work for A - 705, A - 706, A - 707 (Stage - 2)							
Contractor Name:		N. Krishna (Turnkey Civil Work)							
Prepared By:		Vijay Raj							
Date:		05-06-2023							
S.No.	Item Head	Item Description		Quantity	Units	Percentage	Rate	Amount	Grand Total
	Internal Plastering Work for A - 705, A - 706, A - 707 (Stage - 2)								
1	Internal Plastering Work	Internal Plastering Work for A - 705 - 1450 Sft		1,450.00	Sft	25% of 280	70.00	1,01,500.00	
		GST - 18%						18,270.00	1,19,770.00
		Internal Plastering Work for A - 706 - 1450 Sft		1,450.00	Sft	25% of 280	70.00	1,01,500.00	
		GST - 18%						18,270.00	1,19,770.00
		Internal Plastering Work for A - 707 - 1450 Sft		1,450.00	Sft	25% of 280	70.00	1,01,500.00	
		GST - 18%						18,270.00	1,19,770.00
		Grand Total							
	<b>Amount in words :- Three Lakhs Fifty Nine Thousand Three Hundred and Ten Rupees Only</b>								
		Grand Total							
		<b>3,59,310.00</b>							

4

**MEASUREMENT SHEET**

Company Name:	MRPLLP	Prepared by:	Vijay Raj						
Project:	Nilgiri Heights								
Work Description:	Internal Plastering Work for A - 705, A - 706, A - 707 (Stage - 2)								
Contractor Name:	N. Krishna (Turnkey Civil Work)								
Prepared By	Vijay Raj								
Date:	05-06-2023								
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head
	Internal Plastering Work for A - 705, A - 706, A - 707 (Stage - 2)								
1	Internal Plastering Work	Internal Plastering Work for A - 705 - 1450 Sft	1,450.00	1.00	1.00	1.00	1,450.00	Sft	1,450.00
		Internal Plastering Work for A - 706 - 1450 Sft	1,450.00	1.00	1.00	1.00	1,450.00	Sft	1,450.00
		Internal Plastering Work for A - 707 - 1450 Sft	1,450.00	1.00	1.00	1.00	1,450.00	Sft	1,450.00