


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		206		Date - site bills Register		
Company Name:		Cseropolis		Site:		Gvdc.
Name of Contractor		Mohammed Iyas.				
Nature of work		Shuttering				
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	6Tp-Bass slab	12225	40		8,600	
2.	2 Srekenoll	1056	54		57,024	
3.	Base slab	459	48		22,008	
4.	Stake Wall	2088	35		73,080	
5.	top slab	196	48		9,396	
6.						
7.						
8.						
9.						
10.						
11.	Total:				1,70,108	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks : Work completed.						
Approved by Project Manager		Approved by Design Team		Approved by M.D		
Date: 9/6/2023		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes. 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET														
Company Name:		gvdc				Approved by:		subba reddy						
Project:		genopolis				Sign:		-						
Work Description :		Stp sump				Work start date:		25-03-2023						
Contractor:		mohammed ilyas				Work end date:		05-05-2023						
Prepared By:		sultan ali				Date :		05-05-2023						
S No.	Item Head	Item Description	Quantity	Rate as per circular	Amount	Item Head Total	Units	Rate as per gvrc approved bil	Amount	Item Head Total	contractor asking rate	Amount	Item Head Total	
1	STP	Base slab below the ground	215	40	8,600		sft	40	8,600		60	12,900		
		side wall's	1,056	54	57,024		sft	54	57,024		75	79,200		
						-	65,624				65,624			92,100
		Base slab above the ground level	357	48	17,112		sft	48	17,112		65	23,173		
			102	48	4,896		sft	48	4,896		65	6,630		
						-	22,008				22,008			29,803
		side wall's	1,008	35	35,280		sft	54	54,432		75	75,600		
			624	35	21,840		sft	54	33,696		75	46,800		
			99	35	3,465		sft	54	5,346		75	7,425		
			165	35	5,775		sft	54	8,910		75	12,375		
			192	35	6,720		sft	54	10,368		75	14,400		
						-	73,080				1,12,752			1,56,600
		top slab	196	48	9,396		sft	48	9,396		65	12,724		
							9,396				9,396			12,724
						Total amount	1,70,108			Total amount	2,09,780		Total amount	2,91,226

Note: Rate should be finalised by soham sir.

