

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1015		Date - site bills Register		23/05/23.	
Company Name:		GYRC		Site:		Innapolis	
Name of Contractor		Jhordan Prasad.					
Nature of work		Tile Work.					
Work done		From Date		To Date		10-05-23	
		15-03-23					
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	4545 2 nd Floor						
2.	Flooring	11538	30	Sq	346140		
3.	skirting	535	30	Sq	16050		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				3,62,190		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: APPP		Date:		Date:			
Sign: Mally 2023		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, formwork, civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for M.D. where guideline rates are clearly given.



MEASUREMENT SHEET		Approved by					Madhu.T		
Company Name	GVRC								
Project	Innopolis								
Work Description	Tiles work								
Name of the Contractor	Janardhan prasad								
Prepared By	T.Madhu								
Work Date	15.03.2022-10.05.2023								
Bill Date	18.05.2023								
			A	B	C	D	E=AxBxCxD	F	G= Sum of E
	Item Head	Item Description	Length	Width	Height	No's	Quantity	units	Item Head Total
1	4545 3rd floor	Tiles flooring	132.00	89.00	1.00	1.00	11748.00	sft	
	Deductions	Central ducts	30.00	7.00	1.00	1.00	210.00	sft	
									11538.00
	Skirting	Wall	384.00	1.00	1.00	1.00	384.00	rft	
		Duct	74.00	1.00	1.00	1.00	74.00	rft	
		columns	77.00	1.00	1.00	1.00	77.00	rft	
									535.00



ESTIMATE SHEET

Company Name:

GVRC

Project:

Innopolis

Work Description:

Tiles work

Name of the Contractor

Janardhan prasad

Prepared By

T.Madhu

Bill Date:

18-05-2023

Approved By

Madhu,T

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	4545 3rd floor	Tile flooring	11538	sft	30.00	346140.00	
		Skirting	535.00	rft	30.00	16050.00	
							3,62,190.00

