

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1070		Date - site bills Register		12/06/23	
Company Name:		GVRPC		Site:		Innopolis	
Name of Contractor		Devadas					
Nature of work		Electrical wiring					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Upper basement	264.00	10	Sft	2640		
2.	panel room						
3.	Terrace panel room	240.00	10	Sft	2400		
4.	From UB panel	60.00	35.00	RMT	2100		
5.	1/2 pipe fixing	5.00	40.00	No's	200		
6.	bathroom wiring						
7.	atrium roof	90.00	35.00	RMT	3150		
8.	lights fixing						
9.	upto upper baseme	1.00	5500	No's	5500		
10.	nt						
11.	Total:					15,990/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign: <i>Mullay</i>		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name : GVRC
 Project : INNOPOLIS
 Work Description : Electrical wiring work done
 Contractor Name : Deva Das
 Prepared By : Madhan, O
 Date : 08.06.2023

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Rubber Flooring work done at UB & Terrace panel room	Upper basement panel rooms Terrace panel room	264.00 240.00	SFT SFT	10.00 10.00	2,640 2,400	5040
2	4545 upperbasement labour bathroom wiring work done	From UB panel room to toilets incoming cable	60.00	RMT	35.00	2,100	2,100
3	4545 upperbasement labour 1.5 pipe fixing, bathrooms wiring, Switch boards fixing Tube lights fixing	1.5 pipe fixing, bathrooms wiring work Switch boards fixing, Tube lights fixing	1.00 5.00	No's No's	5500 40.00	5,500 200	5,500 200
4	Attrium roof lights fixing in 1st,2nd,3rd floor	Attrium roof lights fixing in 1st,2nd,4rd floor	90.00	RMT	35.00	3150	3150
						Total	15990

Approved by: Madhu / Ramresh
 Sign:

MEASUREMENT SHEET

Company Name :	GVRC					Approved by:	Madhu / Ramesh		
Project :	INNOPOLIS					Sign:			
Work Description :	Electrical wiring work done								
Contractor Name :	Deva Das								
Prepared by :	Madhan.O								
Date :	08.06.2023								
			A	B	C	D	E=AxBxCxD	F	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	
1	Rubber Flooring work done at UB & Terrace panel room	Upper basement panel rooms	12.00	22.00	1.00	1.00	264.00	SFT	
		Terrace panel room	12.00	20.00	1.00	1.00	240.00	SFT	
2	4545 upperbasement labour bathroom wiring work done	From UB panel room to toilets incomming cable	60.00	1.00	1.00	1.00	60.00	RMT	
3	4545 upperbasement labour								
	1.5 pipe fixing, bathrooms wiring, Switch bords fixing	1.5 pipe fixing, bathrooms wiring work	1.00	1.00	1.00	1.00	1.00	No's	
	Tube lights fixing	Switch bords fixing, Tube lights fixing	5.00	1.00	1.00	1.00	5.00	No's	
4	Attrium roof lights fixing in 1st,2nd,3rd floor	Attrium roof lights fixing in 1st,2nd,4rd floor	30.00	1.00	1.00	3.00	90.00	RMT	