



Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register	10676	Date - site bills Register	14/06/2023			
Company Name:	MMARK-UP	Site:	GHT			
Name of Contractor	G. MANNYAM					
Nature of work	EXCAVATION					
Work done	From Date	To Date				
	01/04/2023	10/05/2023				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	LOWER BASE	361881	5/-	Cd	1,84,406	
2.	MENT AREA					
3.	UTION					
4.	WORK DONE					
5.	A Q B - BLEU					
6.						
7.						
8.						
9.						
10.						
11.	Total:				1,84,406	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.		
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 14/06/2023		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
14 JUN 2023
A. SURESH
PROJECT MANAGER

Measurement Sheet		MMR KOWKUR LLP											
Company Name:		GHT											
Project:		Lowerbasement Plinth beam inside excavation work done details											
Description :		A Suresh											
Prepared By:		14 June 2023											
Date :		G .Manyum											
Name of the Contractor :													
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E	Item Head Total	Remarks		
1	A Block	Lower basement	183	95	1	1	17,339	Cft					
	Excavation		53	19	1	1	981	Cft					
							18,320	Cft					
	B Block	Excavation											
	Lowerbasement	Flat no 06 to 9	165	62	1	1	10,256	Cft					
		Flat no 10 to 13	129	72	1	1	9,288	Cft					
		Ramp	18	39	3	1	2,120	Cft					
			22	19	2	1	814	Cft					
							22,478	Cft					
							40,798	Cft					
	Deductions	Staircase	17	13	1	1	215	Cft					
			17	10	1	4	660	Cft					
		Lfits	14	8	1	2	216	Cft					
			11	8	1	1	84	Cft					
		Subsurface drainge	496	2	1	1	992	Cft					
		Plinth beam	50	1	1	35	1,750	Cft					
							3,917	Cft					
													36,881



 14 JUN 2023

 PROJECT MANAGER

Bill for Labour charges

G. Mannyam
Plot no 106
Bank colony Cherlapalli
Mallapur ,RR Districit,Telengana500076

Date: 14-06-2023

In favor of: MMR Kowkur realty LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Misc Works
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Lower basement excavation work done A & B Blcok Total Amount is Rs : 1,84,406/- Work Done from date:01-04-2023 to date 10-05-2023	Rs. 73,762/-

Amount in words: Seventy Three Thousand Seven Hundred Sixty Two Only/-

Sign: _____



Bill for Hire Equipment charges

G. Mannyam
Plot no 106
Bank colony Cherlapalli
Mallapur ,RR Distrcit,Telengana500076

Date: 14-06-2023


In favor of: MMR Kowkur realty LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Misc Works
Towards: Allowance for Hire Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Lower basement excavation work done A & B Blcok Total Amount is Rs : 1,84,406/- Work Done from date:01-04-2023 to date 10-05-2023	Rs. 73,762/-

Amount in words: Seventy Three Thousand Seven Hundred Sixty Two Only/-

Sign: _____



Bill for Consumable charges
G. Mannyam
Plot no 106
Bank colony Cherlapalli
Mallapur ,RR Districit,Telengana500076

Date: 14-06-2023

In favor of: MMR Kowkur realty LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Misc Works
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Lower basement excavation work done A & B Blocok Total Amount is Rs : 1,84,406/- Work Done from date:01-04-2023 to date 10-05-2023	Rs. 36,881/-

Amount in words: Thirty Six Thousand Eight Hundred Eighty One Only/-

Sign: _____

