


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		62		Date - site bills Register		03/06/23	
Company Name:		DR. NRK BIOTECH PVT LTD		Site:		NEXTOPOLIS-	
Name of Contractor		K. Kashanna					
Nature of work		SLAB - 3 WORK					
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Main slab	40733.8	78	sqft	3,177,238		
2.	PROJECTIONS	51	78	sqft	3,978		
3.	Slab sides	786	78	sqft	61,315		
4.	deductions	-1529	78	sqft	-119,330		
5.	ducts	2472.46	78	sqft	192,852		
6.	BEAMS	11044.92	78	sqft	861,504		
7.	Slab caps	5669.12	78	sqft	442,192		
8.	Shearwall	1767.33	78	sqft	137,852		
9.	staircase	761.35	78	sqft	59,385		
10.					46,16,986/-		
11.	Total:						
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : work completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 03/06/23		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Measurement Sheet

Company Name: Dr NRK Biotech pvt ltd
 Project Name: Nextopolis
 Work Description: slab-3 work
 Contractor Name: K.Kashanna
 Prepared By: G.Rahul
 Date: 03-06-2022

Approved By:
Sign

Sai kumar

S.No.	Item Head	Item Description	Quantity	Units	Rate	Percentage	Total amount
1	Main Slab	Bottom mat	40733.82	sft	78		3,177,238.00
2	projections		51.00	sft	78		3,978.00
3	Slab sides		786.09	sft	78		61,315.00
4	deductions		-1529.88	sft	78		-119,330.00
5	ducts		2472.46	sft	78		192,852.00
6	Beams		11044.92	sft	78		861,504.00
7	Slab CAPS		5669.12	sft	78		442,192.00
8	shear wall(lift wall)	Second floor	1767.33	sft	78		137,852.00
9	stair case		761.35	sft	78		59,385.00
<p>Note : 10% liftings charges added</p>							
<p>Inwords:Fourty eight lakhs sixteen thousand nine hundred eighty six rupees only/-</p>							
							4,816,986.00

Measurement Sheet									
Company Name:		Dr NRK Biotech pvt ltd							
Project Name:		Nextopolis							
Work Description:		Slab-3 work							
Contractor Name:		K.Kashanna							
Prepared By:		G.Rahul							
Date:		03-06-2023							
S.No.	Item Head	Item Description	A Length	B Breadth	C Height	D No's	E=AxBxCxD Quantity	Units	Total Quantity
1	Main Slab	Center part	156.27	165.20	1.00	1.00	25816.21		
			156.27	27.99	1.00	1.00	4373.63		
		eastern part	42.69	81.50	1.00	1.00	3478.90		
			42.69	75.27	1.00	0.50	1606.40		
		wstern part	41.21	111.29	1.00	1.00	4586.25		
			41.21	42.34	1.00	0.50	872.43		40733.82
2	projection		3.00	4.25	1.00	4.00	51.00	51.00	
3	Slab sides	south	156.27	1.00	1.00	1.00	156.27		
		north	266.42	1.00	1.00	1.00	266.42		
		east	189.74	1.00	1.00	1.00	189.74		
		west	173.66	1.00	1.00	1.00	173.66		786.09
4	deductions	Ducts							
			5.03	13.65	1.00	2.00	137.30		
			3.05	14.57	1.00	1.00	44.45		
			5.04	20.11	1.00	1.00	101.29		
			5.04	10.65	1.00	1.00	53.62		
			5.02	9.94	1.00	1.00	49.94		
			5.02	12.39	1.00	1.00	62.19		
			5.02	22.88	1.00	1.00	114.88		

7	Slab CAPS	Caps	10.99	10.99	1.00	24.00	2899.43	
			10.01	10.01	1.00	15.00	1502.12	
		Caps beam	5.33	3.28	1.00	48.00	839.67	
			4.35	3.28	1.00	30.00	427.91	5669.12
8	shear wall(lift wall)	silt floor wall-1,2,3 for NE and NW lifts	10.82	1.00	12.46	12.00	1617.81	
			1.00	1.00	12.46	12.00	149.52	1767.33
		1st floor wall-1,2,3 for NE and NW lifts	10.82	1.00	12.46	12.00	1617.81	
			1.00	1.00	12.46	12.00	149.52	1767.33
9	stair case	wast slab staircase + landings (SE & SW staircases)	15.75	5.00	1.00	2.00	157.50	
			13.75	6.50	1.00	2.00	178.75	
			6.00	5.00	1.00	2.00	60.00	
		NE & NW staircase	12.70	5.00	1.00	2.00	127.00	
			13.70	6.50	1.00	2.00	178.10	
			6.00	5.00	1.00	2.00	60.00	761.35

Bill of labour charges

K.KASHANNA
Vinobha nagar
Hyderabad - 500087

Date: 03.06.2023

In favor of: Nextopolis
Project / Site: DR.NRK BIOTECH PVT LTD
Location: Thurkapelly
Type of Work: centering
Towards: labour charges

S.No.	Description	Amount
1.	Brief Description of work done: Towards Completion of slab-03 Total Amount = 4816986/-	Rs.963397/-

Amount in words: Rs-nine lakh sixty three thousand three hundred and ninety seven only.

Sign: _____

Bill of equipment Allowance

K.KASHANNA
Vinobha nagar
Hyderabad - 500087

Date: 03.06.2023

In favor of: Nextopolis
Project / Site: DR.NRK BIOTECH PVT LTD
Location: Thurkapelly

Type of Work: centering
Towards: Allowance for equipment

S.No.	Description	Amount
1.	Brief Description of work done: Towards Completion of slab-03 Total Amount = 4816986/-	Rs.3853588/-

Amount in words: Rs-thirty eight lakhs fifty three thousand five hundred and eighty eight.
only.

Sign: _____