

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2201		Date - site bills Register		14/06/23.	
Company Name:		MRMLLP.		Site:		G.M.R.	
Name of Contractor		Raw Chaud.					
Nature of work		Tiles work.					
Work done		From Date		To Date			
		03-04-23		06-06-23.			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	C-block 404						
2.	tiles work.						
3.	SURBA -1660 (68%)	1128	16	SFT	18048		
4.	skirting 21%	348	16	RFT	5568		
5.	SURBA 1660 (68%)	1128	4	SFT	4512		
6.		348	4	RFT	1392		
7.	2 toilets	400	18	SFT	7200		
8.	Balcony	93	18	SFT	1674		
9.					1		
10.							
11.	Total:				38,394		
Bill required		<input checked="" type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works completed.							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign:		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name: MRMLLP

Approved by:

Narander

Project: Gulmohar Residency

Sign:

Work Description: 2' X 4' flooring tiles and bathroom tiles laying in C-204

Contractor Name: RaviChand

Prepared By: Srinivas.N

Date: 12-06-2023

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	vetrified flooring	SBUA 1660sf (68%)	1128.00	Sft	16.00	18,048
2	(4' x2')	Skirting 21%	348.00	rft	16.00	5,568
		SBUA 1660sf (68%)	1128.00	Sft	4.00	4,512
		Skirting 21%	348.00	rft	4.00	1,392
3		(200sf per toilet)	400.00	Sft	18.00	7,200
4	Ceramic	(93sf per flat)	93.00	Sft	18.00	1,674
						38,394

Circular no 823(D) Rates are considered as per Circular

In Words ; Thirty Eight Thousand Three Hundred and Ninety Four Rupees only.

MEASUREMENT SHEET

Company Name:	MRMLLP					Approved by:	Ravi Chand	
Project:	Gulmohar Residency					Sign:		
Work Description:	2' X 4' flooring tiles and bathroom tiles laying in C-404							
Contractor Name:	RaviChand							
Prepared By	Srinivas.N							
Date:	12-06-2023							
S No.	Item Head	Item Description	Length	Width	Height	D Nos	E = AxBxCxD	F Unit
1	C-404	vetrified flooring						
		SBUA 1660sft (68%)	1128.00	1.00	1.00	1.00	1128	
		Skirting 21%	348.00	1.00	1.00	1.00	348	
		(200sft per toilet)	200.00	1.00	1.00	2.00	400	
	Kitchen & utility	(93sft per flat)	93.00	1.00	1.00	1.00	93	

Allowance for Consumables

Ravi Chand,
Mallapur.

Date: 12-06-23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Tiles work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Tiles laying work in C-404 C-block . Total Amount = 38394/ Work done from date 03-04-2023 to date 06-06-23	Rs. 7678/-

Amount in words: Seven Thousand Six Hundred and Seventy Eight Rupees Only.

Sign: _____

Bill for Labour Charges

Ravi Chand,
Mallapur.

Date: 12-06-23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Tiles work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Tiles laying work in C-404 C-block . Total Amount = 38394/ Work done from date 03-04-2023 to date 06-06-23	Rs. 15357/-

Amount in words: Fifteen Thousand Three Hundred and Fifty Seven Rupees Only.

Sign: _____

Bill for Equipment Allowance

Ravi Chand,
Mallapur.

Date: 12-06-23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Tiles work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Tiles laying work in C-404 C-block . Total Amount = 38394/ Work done from date 03-04-2023 to date 06-06-23	Rs. 15357/-

Amount in words: Fifteen Thousand Three Hundred and Fifty Seven Rupees Only.