

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2209		Date - site bills Register		12/6/23	
Company Name:		MRM up		Site:		GMR	
Name of Contractor		B. Naresh					
Nature of work		E Block Excavation upto level and removing of debris work					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	E Block	13,280	2,50,000	Sft	2,50,000		
2.	Excavation						
3.	upto level						
4.	Removing						
5.	of debris						
6.	work done						
7.	(lumpsum)						
8.							
9.							
10.							
11.	Total:				2,50,000		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**MEASUREMENT SHEET**

Company Name:	MIRMLLP								
Project:	Guimohar Residency								
Work Description:	E Block Excavation up to levels and removing of debris								
Prepared By:	Bodasu Naresh								
Contractor Name:	Srinivas N								
Date:	09-05-2023								
S.No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	
1	E block	E block Excavation up to levels mentioned at site and removing of debris	Length 8.00	Width 1660.00	Height 1.00	Nos. 1.00	Quantity 13280.00	Units	
		Total area					13280.00		
		Lumpsum Amount fixed by Anand Mehta Sir for the above mentioned work is					250000.00		
		In words, Two Lakh Fifty Thousand Rupees Only.							
	Note	1							
	2	Lumpsum amount fixed for removing of debris from E Block at GMR site							
	3	Work has to be started by 10-05-2023 and finished by 17-05-23.							
	4	For Delay of work, penalty of 10000 will be imposed per day.							
		Contractor Requesting one lakh as Advance for the Above work.							

Dr. *[Signature]*  
10/05/23

STATE SHEET

Company Name:		MRMLLP			Approved by:	Narender
Subject:		Gulmohar Residency			Sign:	
Work Description:		E Block Excavation up to levels and removing of debrish				
Contactor Name:		Bodasu Naresh				
Prepared By		Srinivas N				
Date:		09-05-2023				

  

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	E block	E block Excavation up to levels mentioned at site and removing of debrish	13,280.00	sft	2,50,000.00	2,50,000.00	
	Inwords	Two Lakh Fifty Thousand Rupees only					
	Note	1 Lumpsum amount fixed for removing of debrish from E Block at GMR ste					
	2	Work has to be started by 10-05-2023 and finished by 17-05-23.					
	3	For Delay of work , penalty of 10000 will be imposed ped day.					
	4	Contector Requesting one lakh as Advance for the Above work.					

work will start from 11-05-2023

*(Signature)*

*(Signature)*

*(Signature)*  
10/5/23

## Allowance for Consumables

Bodasu Naresh  
Mallapur,  
Hyderabad.

Date: 14-06-2022

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** E Block Excavation up to levels and removing of debris work  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done : Towards E Block Excavation up to levels and removing of debris work .Total Amount = Rs.2,50,000/- Work done from date 01.05.23 to date 31.05.2023	Rs.50,000/-

Amount in words: Fifty Thousand Rupees Only.

Sign: \_\_\_\_\_

Bill for Labour Charges

Bodasu Naresh  
Mallapur,  
Hyderabad.

Date: 14.06.23

**In favor of:** MRMLIP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** E Block Excavation up to levels and removing of debris work  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done : Towards E Block Excavation up to levels and removing of debris work . Total Amount = Rs.2,50,000/- Work done from date 01.05.23 to date 31.05.2023	Rs.1,00,000/-

Amount in words: One Lakh Rupees Only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

Bodasu Naresh  
Mallapur,  
Hyderabad.

Date: 14-06-2023

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** E Block Excavation up to levels and removing of debris work  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done : Towards E Block Excavation up to levels and removing of debris work .Total Amount = Rs.2,50,000/- Work done from date 01.05.23 to date 31.05.2023	Rs.1,00,000 /-

Amount in words: One Lakh Thousand Rupees Only.

Sign: \_\_\_\_\_