

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1076		Date - site bills Register		15/06/23	
Company Name:		GVRCL		Site:		Innapols	
Name of Contractor		Vasanthi Constructions & Developer's					
Nature of work		Civil 4545 - Lower Reservoir					
Work done		From Date		10/09/2022		To Date	
						12/11/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Brick work	2550	20.40	Sft	51000		
2.	plating work	4300	22.40	Sft	94,600		
3.	Rec	1677	45.40	Sft	75,465		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				221,065		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>[Signature]</i>		Sign:		Date:			
				Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Project Manager/G.V.R.C.

ESTIMATE SHEET

Company Name: GVRC
 Project: Innopolis
 Work Description : 4545 Lower Basement
 Contractor: Vasanthi Construction And Developers
 Prepared By: Salman
 Date : 22/4/2022

S.No.	Item Head	Item Description	Quantity	Units	Bill Rate	Amount	Remarks
1	4545 Lower Basement	Brick work East / North Side	2,550.00	Sft	20.00	51,000.00	
	Civil Brick work	Plastering work East / North Side	4,300.00	Sft	22.00	94,600.00	
		Rcc work	1,677.00	Sft	45.00	75,465.00	
Total Amount						221,065.00	

MEASUREMENT SHEET									
Company Name:									
Project:		GVRC		Approved by:					
Work Description :		Innopolis		Sign:					
Contractor:		4545 Lower Basement		Work start date:		22/05/2022			
Prepared By:		Vasanthi Constnution And Developers		Work end date:		05/10/2022			
		Salman		Date :		04/11/2022			
S No.	Item head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E
1	4545 Lower Basement	Item Description	Length	width	Height	Nos.	Quantity	Units	Item Head Total
	Civil Brick work	Brick work East / North Side	13.00	1.00	10.00	2.00	260.00	Sft	
			14.00	1.00	10.00	1.00	140.00	Sft	
			23.00	1.00	10.00	1.00	230.00	Sft	
		Brick work East / South Side	20.00	1.00	10.00	2.00	400.00	Sft	
			14.00	1.00	10.00	2.00	280.00	Sft	
		West Side	8.00	1.00	10.00	2.00	160.00	Sft	
			22.00	1.00	10.00	2.00	440.00	Sft	
			12.00	1.00	10.00	2.00	240.00	Sft	
		Step Brick	160.00	1.00	2.50	1.00	400.00	Sft	
							Total	Sft	2,550.00
	Plastering	Plastering work East / North Side	13.00	1.00	10.00	4.00	520.00	Sft	
			14.00	1.00	10.00	2.00	280.00	Sft	
			23.00	1.00	10.00	2.00	460.00	Sft	
		Plasteringwork East / South Side	20.00	1.00	10.00	4.00	800.00	Sft	
			14.00	1.00	10.00	4.00	560.00	Sft	
		West Side	8.00	1.00	10.00	4.00	320.00	Sft	
			22.00	1.00	10.00	4.00	880.00	Sft	
			12.00	1.00	10.00	4.00	480.00	Sft	
						Total	Sft	4,300.00	
	RCC work	Column	3.00	1.00	9.00	5.00	135.00	Sft	
		Beam	3.00	1.00	8.00	3.00	72.00	Sft	
		RCC with Concerting	22.00	20.00	1.00	3.00	1,320.00	sft	
			15.00	10.00	1.00	1.00	150.00	sft	
						Total	Sft	1,677.00	

