


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	1075	Date - site bills Register	15/06/23
Company Name:	Gvke	Site:	Ingolm.
Name of Contractor	Vankhi Construction & Developer's		
Nature of work	Rec work. and Civil work CA work		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Plotting	590	16/-	Sqft	9446	
2.	Fencing work	240	14/-	Sqft	3360	
3.	Rec work	870	45/-	Sqft	36450	
4.						
5.	Add no. 1. As per norm.			Civil work	19703	
6.						
7.						
8.						
9.						
10.						
11.	Total:				68958.96	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date:	Date:	Date:
Sign: 	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Project Manager/G.V.R.C.

**MEASUREMENT SHEET**

Company Name : GVRC

Project : INNOPOLIS

Work Description : CIVI work (Plastering) & RCC misc works done.

Contractor Name : Vasanthi Constructions and Developers

Prepared by : Madhan, O

Date : 09.06.2023

Approved by: Madhu  
Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	Jonson lift chipping area plastering/finishing work done at 4545 east lift.	Jonson lift chipping area plastering work done at 4545 east lift.	1.00	9.00	65.60	1.00	590.40	SFT
2	Terrace panel room flooring / Finishing work done.	Terrace panel room flooring / Finishing work done.	12.00	20.00	1.00	1.00	240.00	RET
3	33KVVA line towers lock setting and Reinforcement provided around the stubs.	33KVVA line towers lock setting and Reinforcement provided around the stubs.	3.00	3.00	9.00	10.00	810.00	SFT



## ESTIMATE SHEET

Company Name :	GVRC				Approved by:	Madhu	
Project :	INNOPOLIS				Sign:		
Work Description :	Civil work (Plastering) & RCC misc works done.						
Contact Name :	VAsanthi Constructions and Developers						
Prepared By :	Madhan.O						
Date :	09.06.2023						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Jonson lift chipping area plastering/finishing	Jonson lift chipping area plastering work done at 4545 east lift.	590	SFT	16	9446	
2	Terrace panel room flooring / Finishing work done.	Terrace panel room flooring / Finishing work done.	240.00	RFT	14	3360	
3	33KVA line towers lock setting and Reinforcement provided around the stubs.	33KVA line towers lock setting and Reinforcement	810.00	SFT	45	36450	
	Add 40% as per mom small work				Total	49256	
						19,703	
					<b>Total amount</b>		<b>68,958.96</b>
	<b>Note:</b> Rates as per done Circular no. 809(F), Circular no.801(F) - Construction						

