


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		10676		Date - site bills Register		15/06/2023	
Company Name:		MMRK-UP		Site:		GHT	
Name of Contractor G. MANNYAM							
Nature of work EXCAVATION							
Work done		From Date		25/05/2023		To Date	
						25/05/2023	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Lower Basal	21253	91-	Cft	1,91,279		
2.	A-Blaw						
3.	Excavation						
4.	Ramp area	15628	91-	Cft	1,40,651		
5.	B-Blaw						
6.	excavation						
7.	area						
8.							
9.							
10.							
11.	Total:				3,31,930		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 15/06/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**APPROVED BY**  
**15 JUN 2023**  
**A. SURESH**  
**PROJECT MANAGER**

**Bill for Consumable charges**  
G Mannyam  
Plot no 6  
Bank colony  
Mallapur ,RR Districit,Telengana500076

Date: 15-06-2023


**In favor of:** MMR Kowkur realty LLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work** Misc works  
**Towards:** Allowance for Consumable Ccharges

No.	Description	Amount
1.	Brief description of work done: Towards:- A& B Block Lower basement Floor pcc work purpose Excavation & mud shifting work done <b>Total Amount is Rs :3,31,930/-</b>  Work Done from date:25-03-2023 to date 25-05-2023	Rs.66,386/-

Amount in words: Sixty Six Thousand Three hundred eighty Six Only/-

Sign: \_\_\_\_\_



**Bill for Hire Equipment charges**  
G Mannyam  
Plot no 6  
Bank colony  
Mallapur ,RR Districit,Telengana500076


Date: 15-06-2023

**In favor of:** MMR Kowkur realty LLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work** Misc works  
**Towards:** Allowance for hire equipment Ccharges

No.	Description	Amount
1.	Brief description of work done: Towards:- A& B Block Lower basement Floor pcc work purpose Excavation & mud shifting work done <b>Total Amount is Rs :3,31,930/-</b> Work Done from date:25-03-2023 to date 25-05-2023	Rs.1,32,772/-

Amount in words: One Lack Thirty Two Thousand Seven hundred seventy Two Only/-



Sign: \_\_\_\_\_

**Bill for Labour charges**  
G Mannyam  
Plot no 6  
Bank colony  
Mallapur ,RR Distrcit,Telengana500076

Date: 15-06-2023

**In favor of:** MMR Kowkur realty LLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work** Misc works  
**Towards:** Labour Ccharges

No.	Description	Amount
1.	Brief description of work done: Towards:- A& B Block Lower basement Floor pcc work purpose Excavation & mud shifting work done <b>Total Amount is Rs :3,31,930/-</b>  Work Done from date:25-03-2023 to date 25-05-2023	Rs.1,32,772/-

Amount in words: One Lack Thirty Two Thousand Seven hundred seventy Two Only/-

Sign: \_\_\_\_\_



Measurement Sheet

Company Name: MMR KOWKUR LLP

Project: GHT

Description: Lowerbasement Plinth beam inside excavation work done details

Prepared By: A Suresh

Date: 14 June 2023

Name of the Contractor: G. Manyum

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total	Remarks
1	A Block	Excavation	183	95	1	1	17,339	Cft		
		Ramp	53	19	1	1	981	Cft		
			18	39	3	1	2,120	Cft		
			22	19	2	1	814	Cft		
	B Block	Excavation								
	Lowerbasement	Flat no 06 to 9	165	62	1	1	10,256	Cft	21,253	
		Flat no 10 to 13	129	72	1	1	9,288	Cft		
	Deductions	Staircase	17	13	1	1	215	Cft	19,544	
		Lifts	17	10	1	4	660	Cft		
			14	8	1	2	216	Cft		
		Subsurface drainge	11	8	1	1	84	Cft		
		plinth beam	496	2	1	1	992	Cft		
			50	1	1	35	1,750	Cft		
							3,917	Cft	15,628	

APPROVED  
**15 JUN 2023**  
 A. SURESH  
 PROJECT MANAGER

Estimate Sheet									
Company Name:	Mehta & Modi Realty Kowkur LLP								
Project:	GHT								
Work description:	Lowerbasement Plinth beam inside excavation work done details								
Prepared By	A Suresh				Approved by:				
Name of the Contractor :	G .Manyum				Sign:				
Date:	14 June 2023								
S No.	A				C			E=Sum of D	
	Item Description	Quantity	Units	Rate	Amount		Item Head Total		
A	A Block & Ramp area	21,253	Cft	9	1,91,279				
	Excavation								
	B Block Excavation area	15,628	Cft	9	1,40,651				
							3,31,930		

APPROVED BY  
**15 JUN 2023**  
 A SURESH  
 PROJECT MANAGER