


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		210		Date - site bills Register		
Company Name:		Grenopark		Site:		Gvdc.
Name of Contractor		Molishree				
Nature of work		Shuttering.				
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Box Bench	2490	91	sqm	2,26,590	
2.	Shuttering work.					
3.	for electrical room					
4.	at central lobby.					
5.	Column extension	92	91		8,372	
6.	elevation clm	2458	91	sqm	2,23,678	
7.						
8.						
9.						
10.						
11.	Total:				4,58,640	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks : <u>work completed.</u>						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 9/6/2023		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							
Company Name:		gvdc	Approved by:		subba reddy		
Project:		genopolis	Sign:				
Work Description :		terrace electrical room and column extentions	Work start date:		25-03-2023		
Contractor:		Md ishaq	Work end date:		05-05-2023		
Prepared By:		sultan ali	Date :		05-05-2023		
S No.	Item Head	Item Description	Quantity	Units	Rate as per circular	Amount	Irem Head Total
1	Bar bending shuttering for terrace electrical room at central lobby work	c1&c2	181.0	sft	91.0	16,471.0	
2	electrical shear wall	s1&s2	880.0	sft	91.0	80,080.0	
3	electrical slab	S1	753.0	sft	91.0	68,523.0	
4	electrical beam	b1	182.0	sft	91.0	16,562.0	
		b2	166.0	sft	91.0	15,106.0	
		b3	126.0	sft	91.0	11,466.0	
		b4&b5	202.0	sft	91.0	18,382.0	
							2,26,590
5	column extention on terrace	dummy column	92.0	sft	91.0	8,372.0	
							8,372
6	elevation column at terrace at 191 block	column	2,458.0	sft	91.0	2,23,678.0	
							2,23,678
						Total amount	4,58,640
Total: Four lakh sixty eight thousand four hundred sixty eight rupess only							

ZM
10/5/2023

