


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		69	Date - site bills Register		24-06-2023	
Company Name:		Dr. NRK Bistah		Site: Nextopolis		
Name of Contractor		M. Narasing Rao				
Nature of work		Painting				
Work done		From Date	01.06.2023	To Date	15.06.2023	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Main block 2nd floor one coat primer	50.374	1.75	sqft	88,159/-	
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				88,159/-	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks : WORK Completed.						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 24/06/23		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name		DR Nrk biotech Pvt ltd		Approved by:		Rambhushan		
Project		Nextopolis		Sign:				
Work Description		Compound wall Painting						
Contractor Name		2nd floor One coat primer						
Prepared By		Sai kumar						
Date		24/06/23						
S No	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	Main block	2nd floor One Coat primer						
	Columns	C1	8.85	1.00	15.25	18.00	2429.33	sft
		C2	8.00	1.00	15.25	12.00	1464.00	sft
		C3	8.00	1.00	15.25	12.00	1464.00	sft
		C4	6.00	1.00	15.25	8.00	732.00	sft
		C5	6.00	1.00	15.25	11.00	1006.50	sft
		C6	6.50	1.00	15.25	5.00	495.63	sft
		C7	5.00	1.00	15.25	16.00	1220.00	sft
		C8	1.25	1.00	15.25	1.00	19.06	sft
	Walls		685.00	1.00	15.25	1.00	10446.25	sft
	Caps	c1 to c7	40.00	0.75	1.00	34.00	1020.00	sft
	slab		140.00	223.11	1.00	1.00	31235.40	sft
	Deductions							
	Openings	North and South	11.25	1.00	5.00	2.00	-112.50	sft
		East and West	25.00	1.00	5.00	12.00	-1500.00	sft
	Addition		25.00	1.00	3.00	4.00	-300.00	sft
		Wall bearings	32.50	1.00	0.75	2.00	48.75	sft
			60.00	1.00	0.75	12.00	540.00	sft
			56.00	1.00	0.75	4.00	168.00	sft
							50376.41	sft

ESTIMATE SHEET

Company Name: DR Nrk biotech Pvt ltd
 Project: Nextopolis
 Work Description: Compound wall Painting
 Contractor Name: 2nd floor One coat primer
 Prepared By: Sai kumar
 Date: 19.06.2023

Approved by: Ramkishan
 Sign:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Main block	2nd floor One Coat primer	50,376	Sft	1.75	88,159
Circular: 844(F)						
Total						

Inwards:-eighty eighty thousand one hundred and fifty nine Only.

Bill of Consumables Allowance

M.Narsing Rao
Malkajgiri
Hyderabad - 500087

Date: 24-06-2023

In favor of: Nextopolis
Project / Site: DR.NRK BIOTECH PVT LTD
Location: Thurkapelly
Type of Work: PAINTING
Towards: Allowance for Consumables

S.No.	Description	Amount
1.	Brief Description of work done: Towards Completion of stilt & 2nd floor primer coat in main block. Total Amount =88159/- Work Done from date:-01.06.2023 to date 15-06-2023	Rs.17631/-

Amount in words: Rs- seventeen thousand six hundred and thirty one only.

Sign: _____

Bill of equipment Allowance

M.Narsing Rao
Malkajgiri
Hyderabad - 500087

Date: 24-06-2023

In favor of: Nextopolis
Project / Site: DR.NRK BIOTECH PVT LTD
Location: Thurkapelly
Type of Work: PAINTING
Towards: Allowance for equipment

S.No.	Description	Amount
1.	Brief Description of work done: Towards Completion of stilt & 2nd floor primer coat in main block. Total Amount =88159/- Work Done from date:-01.06.2023 to date 15-06-2023	Rs.35263/-

Amount in words: Rs. Thirty five thousand two hundred and sixty three only.

Sign: _____

Bill of Labour Charge

M.Narsing Rao
Malkajgiri
Hyderabad - 500087

Date: 24-06-2023

In favor of: Nextopolis
Project / Site: DR.NRK BIOTECH PVT LTD
Location: Thurkapelly
Type of Work: PAINTING
Towards: Labour Charge

S.No.	Description	Amount
1.	Brief Description of work done: Towards Completion of stilt & 2nd floor primer coat in main block. Total Amount =88,159/- Work Done from date:-1-6-2023 to date 15-06-2023	Rs.35263/-

Amount in words: Rs. Thirty five thousand two hundred and sixty three only.
