


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2222		Date - site bills Register		22/6/23	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		Kileswari Barghaya					
Nature of work		clubhouse chipping & debris cleaning.					
Work done		From Date		To Date			
		2/1/23		1/3/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Clubhouse all						
2.	Floors	25	10,000	l/s	10,000		
3.	Lintel rod						
4.	cutting	200	10	No.s	2,000		
5.	Lift concrete						
6.	filling	360	6000	l/s	6000		
7.	All floors						
8.	cleaning	19515	2	sft	39,030		
9.							
10.					1		
11.	Total:				57030		
Bill required		<input checked="" type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works done							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 22/6/23		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		MRMLLP		Approved by:		Ahmed			
Project:		Gulmohar Residency		Sign:					
Work Description:		club house chipping & debris removing							
Contractor Name:		kileswari barghalya							
Prepared By:		Nagendar							
Date:		19.06.23							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units	G=Sum of E Item head total
1	Clubhouse all floors limited chipping for granite soft:	club house doors opening	6.00	1.50	1.00	25.00	25.00	No s	25.00
	Chipped debris removing								
2	Lintel rods cutting	Rods cutting 10mm steel	1	1.00	1.00	200.00	200.00	No s	200.00
3	Lift concrete filling		6.00	6.00	10.00	1.00	360.00 0.00	cf	360.00
4	All floors club house cleaning	1st floor	1.00	1.00	1.00	4623.00	4623.00	sf	
		2nd floor	1.00	1.00	1.00	4623.00	4623.00	sf	
		3rd floor	1.00	1.00	1.00	4623.00	4623.00	sf	
		4th floor	1.00	1.00	1.00	2823.00	2823.00	sf	
		5th floor	1.00	1.00	1.00	2823.00	2823.00	sf	
							19515.00		19515.00

## ESTIMATE SHEET

Company Name:		MRMLP			Approved by		Ahmed	
Project:		Gulmohar Residency			Sign:			
Work Description:		club house chipping & debris removing						
Contractor Name:		kaleswari barghaiya						
Prepared By:		Nagendar						
Date:		19.06.23						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount		
1	Clubhouse all floors lintel chipping for granite soffit	club house doors opening	25	No.s	1/s	10,000		
	Chipped debris removing							
2	Lintel rods cutting	Rods cutting 10mm steel	200	No.s	10.00	2,000		
3	Lift concrete filling		360	cft	1/s	6,000		
4	All floors club house cleaning	All floors	19515	sft	2.00	39,030		
						57,030		

Allowance for Consumables


Kileswari barghaiya  
Mallapur  
Hyderabad

Date: 19.6.2023

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** club house cleaning & debris work done.  
**Towards:** Allowance of consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards club house all floors lintel chipping, rods cutting, lift concreting & all floors cleaning. Total amount = 57030 /- Work done from date 02.01.2023 to date 1.03.2023.	Rs.11406/-

Amount in words: Eleven thousand four hundred six Rupees Only.

Sign:   
Kileswari Barghaiya

**Bill for Equipment Allowance**


**Kileswari barghaiya**  
Mallapur  
Hyderabad

Date: 19.6.2023

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** club house cleaning & debris work done.  
**Towards:** Allowance of equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards club house all floors lintel chipping, rods cutting, lift concreting & all floors cleaning. Total amount = 57030 /- Work done from date 02.01.2023 to date 1.03.2023.	Rs.22812/-

Amount in words: twenty two thousand eight hundred twelve Rupees Only.

Sign: 

Allowance for Labour charges


Kileswari barghaiya  
Mallapur  
Hyderabad

Date: 19.6.2023

In favor of: MRMLLP  
Project / Site: Gulmohar Residency  
Location: Mallapur  
Type of Work: club house cleaning & debris work done.  
Towards: Allowance of labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards club house all floors lintel chipping, rods cutting, lift concreting & all floors cleaning. Total amount = 57030 /- Work done from date 02.01.2023 to date 1.03.2023.	Rs.22812/-

Amount in words: twenty two thousand eight hundred twelve Rupees Only.

Sign:   
Kileswari Barghaiya