

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		176		Date - site bills Register		24/06/2023	
Company Name:		MRGW		Site:		BRGW	
Name of Contractor		pappuram					
Nature of work		Tiling work.					
Work done		From Date		19-06-23		To Date	
						25-06-23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	118 (bedroom para)	713	35	Sft	24,955.00		
2.	Toilet & utility floor	461.98	35	Sft	16,169.30		
3.	granite edge wall	15.00	25	Rft	375.00		
4.	Chamfering granite	16.00	27	Rft	432.00		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				41,931.30/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : work completed .							
Rates as per circular no - 840 (C)							
- 823 (E)							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice form to be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for fire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
 27 JUN 2023
 SYED GOLAM SARWAR
 Asst. Project Manager/BRGW

Syed Golam Sarwar

Labour Charges
PAPPURAM
MUHARPALLY
Hyderabad

Date 26-06-2023

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: TILING WORK

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing tiling work	
	Total amount:	41,931.30
		16,772.52

Amount in Word: sixteen thousands two hundred fifty two rupees only/-

Sign: _____

Allowance For Equipment
PAPPURAM
MUHARPALLY
Hyderabad

Date 26-06-2023

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: TILING WORK

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing tiling work	
	Total amount:	41,931.30
		16,772.52

Amount in Word: sixteen thousands two hundred fifty two rupees only/-

Sign: _____

Allowance For Consumables
PAPPURAM
MUHARPALLY
Hyderabad

Date 26-06-2023

In favor of : MRGV
Project/Site: BRGV
Location: THURKA PALLY

Type of Work: TILING WORK

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing tiling work	
	Total amount:	41,931.30
		8,386.26

Amount in Word: Eight thousand one hundred twenty six rupees only/-

Sign: _____

ESTIMATE						
COMPANY NAME		MRGV	APPROVED BY			
PROJECT		BRGV	SIGN:			
WORK DISCRIPTION		TILING WORK				
PREPARED BY		SYED GOLAM SARWAR				
DATE		26-06-2023				
CONTRACTOR NAME		PAPPURAM				
			A		B	A X B
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	118	BEDROOMs passage + kitchen + balcony + Hall Flo	713.00	sft	35	24,955.00
2		TOILET & Utility Floor & wall	461.98	sft	35	16,169.30
3		Granite patti work + ledge wall top	15.00	rft	25	375.00
4		Chamfaring of the granite patti	16.00	rft	27	432.00
					Total	41,931.30

MEASUREMENT SHEET								
COMPANY NAME		MRGV					APPROVED BY	
PROJECT		BRGV					SIGN:	
WORK DISCRPTION		TILING WORK						
PREPARED BY		SYED GOLAM SARWAR						
DATE		26-06-2023						
CONTRACTOR NAME		PAPPURAM						
SL NO	ITEM HEAD	ITEM DISCRPTION	A	B	C	D	E=AxBxCxD	F
			LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	UNITS
1	118	M. BEDROOM (2' x 4')	11	10	1	1	110.00	SFT
		C. BEDROOM (2' x 4')	10	10	1	1	100.00	SFT
		DRAWING & DINING (2' x 4')	15.66	10	1	1	156.60	SFT
		PASSAGE (2' x 4')	7.66	2.5	1	1	19.15	SFT
		KITCHEN (2' x 4')	9.5	5.5	1	1	52.25	SFT
		BALCONY	3	10	1	1	30.00	SFT
		Skirting	245	1	1	1	245.00	RFT
						TOTAL	713.00	SFT
2		Toilet 1 - Floor tiles	5	6.66	1	1	33.30	SFT
		Wall tiles	23.32	1	7	1	163.24	SFT
		Door deduction	2.5	7	1	1	-17.50	SFT
		Toilet 2 - Floor tiles	7.5	4.16	1	1	31.20	SFT
		Wall tiles	23.32	1	7	1	163.24	SFT
		Door deduction	2.5	7	1	1	-17.50	SFT
		Ventilator deduction	7.5	4.16	1	1	31.20	SFT
		UTILITY	5	4.16	1	1	20.80	SFT
		U tility wall tiles	18	1	3	1	54.00	sft
						Total	461.98	SFT
3		Granite patti work + ledge wall top	15	1	1	1	15.00	RFT
		Chamfaring of the granite patti	16	1	1	1	16.00	rft
						Total	31.00	