


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		-262 -	Date - site bills Register		28/6/23		
Company Name:		MRP LLP		Site: NGH			
Name of Contractor		B. Basappa					
Nature of work		Painting work					
Work done		From Date	10-01-23	To Date	21-6-2023		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Block-A (walls)	16,371-	5.50/-	sft	90,047/-		
2.	2nd, 3rd, 4th floor						
3.	Corridor with doors						
4.	Ceiling loppam work.	5,310 -	5.50/-	sft	29,205/-		
5.							
6.	Deduction of						
7.	window & Open Place.	562-	5.50/-	sft	-3,091/-		
8.							
9.							
10.							
11.	Total:				1,16,161/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 28/6/23		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

B Basappa
Mallapur
Hyderabad

Date.22.06.23

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam
Type of Work: Painting work
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of 2 coats luppum work at 2 nd ,3rd,4th floor corridor work Total Amount = 1,16,162/- Work done from date: 10.01.2023 to date: 21.06.2023	Rs.46464/-

Amount in words: Fourty six thousand four hundred and sixty four rupees only.

Sign: _____

Bill for Equipment Charges

B Basappa
Mallapur
Hyderabad

Date.22.06.23

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Painting work
Towards: Allowance for Equipment charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of 2 coats luppum work at 2 nd ,3rd,4th floor corridor work Total Amount = 1,16,162/- Work done from date: 10.01.2023 to date: 21.06.2023	Rs.46464/-

Amount in words: Fourty six thousand four hundred and sixty four rupees only.

Sign: _____

Bill for Consumable Charges

B Basappa
Mallapur
Hyderabad

Date.22.06.23

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Painting work
Towards: Allowance for Consumable charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of 2 coats luppum work at 2 nd ,3 rd ,4 th floor corridor work Total Amount = 1,16,162/- Work done from date: 10.01.2023 to date: 21.06.2023	Rs.23232/-

Amount in words: Twenty three thousand two hundred and and thirty two rupees only.

Sign: _____

MEASUREMENT SHEET

Company Name:		MRPLLP		Approved by: Vijay raj					
Project:		NGH							
Work Description:		Painting work							
Contractor:		B.Basappa							
Prepared By:		Anil.M							
Date:		22.6.2023							
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Block-A 2nd,3rd,4th floor corridor painting	Block A 2nd,3rd,4th floor walls corridor painting 2 coats luppum work	276.0	1.0	9.3	3.0	7,659.0	Sft	
			198.0	1.0	9.3	3.0	5,494.5	Sft	
			40.0	1.0	9.3	3.0	1,110.0	Sft	
			38.0	1.0	9.3	3.0	1,054.5	Sft	
			38.0	1.0	9.3	3.0	1,054.5	Sft	
		Block A 2nd,3rd,4th floor ceiling corridor painting 2 coats luppum work	138.0	6.0	1.0	3.0	2,484.0	Sft	
			99.0	6.0	1.0	3.0	1,782.0	Sft	
			20.0	6.0	1.0	3.0	360.0	Sft	
			19.0	6.0	1.0	3.0	342.0	Sft	
			19.0	6.0	1.0	3.0	342.0	Sft	
2	Deductions of windows and open place	Deductions of windows and open place	4.00	8.00	1.00	12.00	384.0	Sft	
			6.6	9.0	1.0	3.0	178.2	Sft	

ESTIMATE SHEET

Company Name:	MRPLLP	Approved by: Vijay raj					
Project:	NGH						
Work Description:	Painting work						
Contractor:	B.Basappa						
Prepared By:	Anil.M						
Date:	22.06.2023						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Block-A 2nd,3rd,4th floor corridor painting	Block A 2nd,3rd,4th floor walls corridor painting 2 coats luppum work	7659.0	Sft	5.50	42,124.50	
			5494.5	Sft	5.50	30,219.75	
			1110.0	Sft	5.50	6,105.00	
			1054.5	Sft	5.50	5,799.75	
			1054.5	Sft	5.50	5,799.75	
		Block A 2nd,3rd,4th floor ceiling corridor painting 2 coats luppum work	2484.0	Sft	5.50	13,662.00	
			1782.0	Sft	5.50	9,801.00	
			360.0	Sft	5.50	1,980.00	
			342.0	Sft	5.50	1,881.00	
			342.0	Sft	5.50	1,881.00	
2	Deductions of windows and open place	Deductions of windows and open place	384.0	Sft	5.50	2,112.00	1,19,253.75
			178.2	Sft	5.50	980.10	
Total amount:							1,16,161.65

13