

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		224		Date - site bills Register		
Company Name:		GNDC		Site:		Grenopolis
Name of Contractor Umapathi						
Nature of work municipal & Raw, Recycle water						
Work done		From Date		14/5/23	To Date	
					18/06/23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	municipal water 80 dia	RPT	304	RPT'S	24321-	
2.	B class ms round pipe					
3.	Raw water dia B class	RPT	310	RPT'S	24800-	
4.	ms round pipe					
5.	Recycle water 80 dia	RPT	322	RPT'S	25760-	
6.	B class ms pipe					
7.	80 dia Butterfly valve	NO'S	1	NO'S	1500-	
8.	fixing for bypass line					
9.	Support for ms pipe	kg's	210	kg's	6300-	82680
10.	line bangle 50mm			10% GST	= 8268	
11.	50mm x 6mm	Total:				90948
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input checked="" type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks : work completed						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 28/6/23		Date:		Date:		
Sign:		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name:		GVDC		Approved By		Ramesh Reddy			
Project:		Genopolis							
Work Description:		Municipal & Raw, Recycle water MS pipe line fabrication to connect OHT							
Name of the Contractor		Umapathi besta							
Prepared By		V.Akhil murthy							
Bill Date:		06.23.2023							
work date		14.5.2023 to 18.6.2023							
				A		B		C	
				D		E=AxBxCxD		F	
S No.		Item Head		Item Description		Length		Width	
						Height		Nos.	
						Quantity		Units	
								G=Sum of E	
1		Municipal & Raw, Recycle water MS pipe line fabrication to connect OHT		Municipal Water 80dia B class MS round pipe		304.00		1.00	
				Raw Water 80dia B class MS round pipe		310.00		1.00	
				Recycle Water 80dia B class MS round pipe		322.00		1.00	
				80dia Butterfly valve fixing for bypass line		1.00		1.00	
				Support for MS pipe line Langle 50mmx50mmx6mm		210.00		1.00	
								590.00	
								314.00	
								472.00	
								1.00	
								1.00	
								304.00	
								Rft's	
								Rft's	
								Rft's	
								No's	
								Kg's	

ESTIMATE SHEET						
Company Name:	GVDC				Approved by:	Ramesh reddy
Project:	Genopolis				Sign:	
Work Description:	Municipal & Raw, Recycle water MS pipe line fabrication to connect OHT					
Name of the Contractor	Umapathi besta					
Prepared By	V. Akhil Murthy					
Bill Date:	06.23.2023					
work date	14.6.2023 to 18.6.2023					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Municipal & Raw, Recycle water MS pipe line fabrication to connect OHT	Municipal Water 80dia B class MS round pipe	304.00	Rft	80	24320
		Raw Water 80dia B class MS round pipe	310.00	Rft	80	24800
		Recycle Water 80dia B class MS round pipe	322.00	Rft	80	25760
		80dia Butterfly valve fixing for bypass line	1.00	No's	1500	1500
		Support for MS pipe line Langle 50mmx50mmx6mm	210.00	Kg's	30	6300
					TOTAL	82680
		Add 10% as site is fare from city				8268
			TOTAL AMOUNT			90948