

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1102		Date - site bills Register		30/06/23	
Company Name:		GVRRC		Site:		Innopalis	
Name of Contractor		VCD					
Nature of work		civil work at atrium (plastering works)					
Work done		From Date		To Date			
		20/06/23		28/06/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	← Atrium G.F floor	1040	26	Sft	27040		
2.	plastering						
3.	S.F plastering	1040	30	Sft	31200		
4.	T.F plastering	1040	22				
5.	Terrace plastering	1040	34	Sft	35360		
6.	F.F plastering	1040	28	Sft	29120		
7.							
8.							
9.							
10.							
11.	Total:				1,56,000		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <u>Mally</u>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**MEASUREMENT SHEET**

Company Name : GVRC

Project : INNOPOLIS

Work Description : Civi work at atrium

Contractor Name : Vasanthi Constructions and Developers

Prepared by : G.Rajesh

Date : 28.06.2023

Approved by: Madhu  
Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	Atrium	Ground Floor Plastering work	260	1	4	1	1040	SFT
		Second Floor Plastering work	260	1	4	1	1040	SFT
		Third Floor Plastering work	260	1	4	1	1040	SFT
		Terrace Plastering work	260	1	4	1	1040	SFT

