

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1100		Date - site bills Register		30/06/23.	
Company Name:		GVRRC		Site:		Innapolis.	
Name of Contractor		Vasanthi constructions and developer's					
Nature of work		civil work @ atrium					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Ground floor	910	22	Sqft	20020		
2.	brick work						
3.	First F brickwork	910	24	Sqft	21840		
4.	second F brick.	910	26	Sqft	23660		
5.	Top F Brickwork.	910	28	Sqft	25480		
6.	Terrace brick	910	30	Sqft	27300		
7.	work						
8.							
9.							
10.							
11.	Total:				118300		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>Muliyil</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name : GVRC
Project : INNOPOLIS
Work Description : Civi work at atrium
Contractor Name : Vasanthi Constructions and Developers
Prepared by : G.Rajesh
Date : 28.06.2023

Approved by: Madhu
 Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	Atrium	Ground Floor Brick work	260	1	3.5	1	910	SFT
		Frist Floor Brick work	260	1	3.5	1	910	SFT
		Second Floor Brick work	260	1	3.5	1	910	SFT
		Third Floor Brick work	260	1	3.5	1	910	SFT
		Terrace Brick work	260	1	3.5	1	910	SFT

