


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		263		Date - site bills Register		3/7/23	
Company Name:		MRPLUP		Site:		NGH	
Name of Contractor		SVC Constructions					
Nature of work		RCC for Beams & slab of 10 th floor A-Block					
Work done		From Date		8/6/23		To Date	
						27/6/23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Beam area	8823	64.35/-	sft	5,67,803/-		
2.	slab area	12219	64.35/-	sft	7,86,298/-		
3.	Projection & Sides	1043	64.35/-	sft	67,150/-		
4.	Stair Case - 1	317.75	64.35/-	sft	20,447/-		
5.	Stair Case - 2	376.36	64.35/-	sft	24,218/-		
6.							
7.			GST	18%	2,63,865/-		
8.							
9.							
10.							
11.	Total:					17,29,783/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 3/7/23		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 28.06.2023.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 1001 to 1003, 1005 to 1009 - 10th Floor Slab Roof Beam and Slab Work - Centering, Rodbending, Concreting Works (Slab - 12). Total Amount = 17,29,783/- Work done from date 08.06.2023 to 27.06.2023	Rs. 13,83,826/-

Amount in words: Thirteen Lakhs Eighty Three Thousand Eight Hundred and Twenty Six Rupees Only.

Sign: _____

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 28.06.2023.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 1001 to 1003, 1005 to 1009 - 10th Floor Slab Roof Beam and Slab Work - Centering, Rodbending, Concreting Works (Slab - 12). Total Amount = 17,29,783/- Work done from date 08.06.2023 to 27.06.2023	Rs. 3,45,957/-

Amount in words: Three Lakh Forty Five Thousand Nine Hundred and Fifty Seven Rupees Only.

Sign: _____

Block - A - 10th floor Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 12)

MEASUREMENT SHEET									
Company Name:		MRPLLP	Prepared by:		Vijay Raj				
Project:		Nilgiri Heights							
Work Description:		Block - A - 10th Floor Roof Beam and Slab Work - Centering, Rodbending and Concreting Works (Slab - 12)							
Contractor Name:		SVC Constructions							
Date:		28-06-2023							
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head
	Block - A - 10th Floor Roof Beam and Slab Work - Centering, Rodbending and Concreting Works (Slab - 12)								
1	Block - A - Flat no - 1001 to 1009 (Except Flat No - 1004)	B1	33.50	1.00	3.75	1.00	125.63	Sft	
		B2	23.33	1.00	3.75	1.00	87.49	Sft	
		B3	21.33	1.00	3.25	1.00	69.32	Sft	
		B4	13.50	1.00	2.75	1.00	37.13	Sft	
		B5	42.66	1.00	3.25	1.00	138.65	Sft	
		B6	15.25	1.00	2.75	1.00	41.94	Sft	
		B7	25.58	1.00	2.75	1.00	70.35	Sft	
		B8	42.42	1.00	3.25	1.00	137.87	Sft	
		B9	17.17	1.00	2.75	1.00	47.22	Sft	
			20.33	1.00	3.25	1.00	66.07	Sft	
			21.58	1.00	2.75	1.00	59.35	Sft	
		B10	42.66	1.00	3.25	1.00	138.65	Sft	
		B11	25.17	1.00	3.25	1.00	81.80	Sft	
			16.08	1.00	2.75	1.00	44.22	Sft	
			22.58	1.00	3.25	1.00	73.39	Sft	
		B12	40.33	1.00	3.25	1.00	131.07	Sft	
		B13	20.66	1.00	3.25	1.00	67.15	Sft	
			16.08	1.00	2.75	1.00	44.22	Sft	
			21.83	1.00	3.25	1.00	70.95	Sft	
		B14	40.33	1.00	3.25	1.00	131.07	Sft	
		B15	21.83	1.00	3.25	1.00	70.95	Sft	
		B16	33.08	1.00	2.75	1.00	90.97	Sft	

Block - A - 10th floor Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 12)

	B17	26.92	1.00	3.25	1.00	87.49	Sft	
		31.25	1.00	2.75	1.00	85.94	Sft	
	B18	33.08	1.00	2.75	1.00	90.97	Sft	
		23.50	1.00	3.25	1.00	76.38	Sft	
	B19	40.33	1.00	3.25	1.00	131.07	Sft	
	B20	51.66	1.00	2.75	1.00	142.07	Sft	
	B21	13.17	1.00	2.75	1.00	36.22	Sft	
		23.58	1.00	3.25	1.00	76.64	Sft	
	B22	105.50	1.00	2.75	1.00	290.13	Sft	
	B23	30.33	1.00	3.75	1.00	113.74	Sft	
		82.50	1.00	2.75	1.00	226.88	Sft	
	B24	33.17	1.00	3.25	1.00	107.80	Sft	
	B25	13.17	1.00	2.75	19.00	688.13	Sft	
	B26	13.00	1.00	2.75	1.00	35.75	Sft	
		22.83	1.00	3.25	2.00	148.40	Sft	
	B27	22.83	1.00	3.25	1.00	74.20	Sft	
		24.25	1.00	2.75	1.00	66.69	Sft	
	B28	35.25	1.00	2.75	1.00	96.94	Sft	
	B31	20.08	1.00	3.25	1.00	65.26	Sft	
	B32	24.25	1.00	2.75	1.00	66.69	Sft	
	B33	19.50	1.00	3.25	1.00	63.38	Sft	
	B34	13.83	1.00	2.75	1.00	38.03	Sft	
		20.08	1.00	3.25	1.00	65.26	Sft	
	B35	12.92	1.00	2.75	19.00	675.07	Sft	
	B36	23.00	1.00	2.75	1.00	63.25	Sft	
	B37	24.58	1.00	2.75	1.00	67.60	Sft	
	B41	24.58	1.00	3.25	1.00	79.89	Sft	
	B42	27.00	1.00	2.75	1.00	74.25	Sft	
	B43	23.66	1.00	2.75	1.00	65.07	Sft	
		13.08	1.00	3.25	1.00	42.51	Sft	
		11.25	1.00	2.75	1.00	30.94	Sft	
	B45	27.25	1.00	2.75	2.00	149.88	Sft	
		12.75	1.00	3.25	1.00	41.44	Sft	
	B46	12.92	1.00	2.75	1.00	35.53	Sft	

Block - A - 10th floor Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 12)

		13.08	1.00	3.75	1.00	49.05	Sft	
		23.66	1.00	2.75	1.00	65.07	Sft	
		14.58	1.00	3.25	1.00	47.39	Sft	
		23.75	1.00	2.75	1.00	65.31	Sft	
		14.33	1.00	3.25	1.00	46.57	Sft	
	B47	19.58	1.00	3.25	1.00	63.64	Sft	
	B48	31.83	1.00	3.25	2.00	206.90	Sft	
	B49	22.00	1.00	2.75	1.00	60.50	Sft	
	B50	56.50	1.00	2.75	2.00	310.75	Sft	
	B51	34.75	1.00	2.75	1.00	95.56	Sft	
	B52	16.16	1.00	2.75	1.00	44.44	Sft	
		21.17	1.00	3.25	1.00	68.80	Sft	
	B52A	40.33	1.00	3.75	1.00	151.24	Sft	
	B54	24.66	1.00	3.25	1.00	80.15	Sft	
		12.66	1.00	2.75	1.00	34.82	Sft	
		24.66	1.00	3.25	1.00	80.15	Sft	
	B55	31.33	1.00	2.75	2.00	172.32	Sft	
	B56	20.33	1.00	2.75	2.00	111.82	Sft	
		20.16	1.00	3.25	1.00	65.52	Sft	
	B57	22.16	1.00	3.25	1.00	72.02	Sft	
		13.16	1.00	2.75	1.00	36.19	Sft	
		23.16	1.00	3.25	1.00	75.27	Sft	
	B58	17.33	1.00	2.75	1.00	47.66	Sft	
	B59	22.17	1.00	3.25	1.00	72.05	Sft	
		13.16	1.00	2.75	1.00	36.19	Sft	
	B60	21.92	1.00	3.25	1.00	71.24	Sft	
		16.33	1.00	2.75	1.00	44.91	Sft	
	B61	22.16	1.00	3.25	1.00	72.02	Sft	
		14.16	1.00	2.75	1.00	38.94	Sft	
		24.16	1.00	3.25	1.00	78.52	Sft	
	B62	18.08	1.00	2.75	1.00	49.72	Sft	
	B63	22.50	1.00	3.25	1.00	73.13	Sft	
		14.16	1.00	2.75	1.00	38.94	Sft	
		25.66	1.00	3.25	1.00	83.40	Sft	
	B64	15.25	1.00	2.75	1.00	41.94	Sft	
	B65	17.00	1.00	2.75	1.00	46.75	Sft	
								8,823.68

