

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1125		Date - site bills Register		08/07/23.	
Company Name:		GVR C		Site:		Innapolis.	
Name of Contractor		VCD					
Nature of work		staircase centering & Rod bending work					
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Attaium New staircase.						
2.	Footings	144	60	sft	8640		
3.	columns	200	70	sft	14000		
4.		150	70	sft	10500		
5.	slab	512.72	45	sft	23072.4		
6.	beam	45.24	45	sft	2035.8		
7.		300	45	sft	13500		
8.		64	45	sft	2880.		
9.	Inverted beam	476	45	sft	21420		
10.		Add 40% as per mom			38419.28		
11.	Total:				134467.48		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>Mulley</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**MEASUREMENT SHEET**

<b>Company Name :</b>	GVRC					<b>Approved by:</b>	Madhu	
<b>Project :</b>	INNOPOLIS					<b>Sign:</b>		
<b>Work Description :</b>	Staircase centerig & Rod bending work done							
<b>Contractor Name :</b>	Vasanthi Constructions and Developers							
<b>Prepared by :</b>	G.Rajesh							
<b>Date :</b>	04.07.2023							
			<b>A</b>	<b>B</b>	<b>C</b>	<b>D</b>	<b>E=AxBxCxD</b>	<b>F</b>
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Length</b>	<b>Width</b>	<b>Height</b>	<b>Nos.</b>	<b>Quantity</b>	<b>Units</b>
1	Atrium	Atrium New staricase						
		Footings	24	1	2	3	144	SFT
		Columns	5	1	20	2	200	SFT
			5	1	30	1	150	SFT
		slab	34	7.54	1	2	512.72	SFT
		Beam	3	7.54	1	2	45.24	SFT
			5	30	1	2	300	SFT
			4	16	1	1	64	SFT
		Inverted beam	3.5	34	1	4	476	SFT



**ESTIMATE SHEET**

<b>Company Name :</b>	GVRC				<b>Approved by:</b>	Madhu	
<b>Project :</b>	INNOPOLIS				<b>Sign:</b>		
<b>Work Description :</b>	Staircase centerig & Rod bending work done at atrium						
<b>Contactore Name :</b>	Vasanthi Constructions and Developers						
<b>Prepared By :</b>	G.Rajesh						
<b>Date :</b>	04.07.2023						
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Rate</b>	<b>Amount</b>	<b>Item Head Total</b>
1	Atrium	Atrium New staricase					
		Footings	144	SFT	60	8640	
		Columns	200	SFT	70	14000	
			150	SFT	70	10500	
		slab	512.72	SFT	45	23072.4	
		Beam	45.24	SFT	45	2035.8	
			300	SFT	45	13500	
			64	SFT	45	2880	
		Inverted beam	476	SFT	45	21420	
						96048.2	
		Material shifting & Diffculity work 40%				38419.28	
							134467.48

