

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2253		Date - site bills Register		22/6/23	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		B. Thirupathi Raju.					
Nature of work		Clubhouse 1st floor electrical work					
Work done		From Date		To Date			
		1/6/23		15/6/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	clubhouse 1st						
2.	floor internal						
3.	+ switches	4263	1.75	Sft	7,460		
4.	Floor ceiling	3455	2.75	Sft	9502		
5.	Fans fitting	14	90	No.s	1260		
6.	Exhaust fan	1	300	No.s	300		
7.	Main line	1	2000	No.s	2000		
8.	armor cable	:					
9.	Clipping, fixing						
10.							
11.	Total:				20522		
Bill required		<input checked="" type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		MRMLLP		Approved by:		ahmed											
Project:		Gulmohar Residency		Sign:													
Work Description:		Internal electrical work done at club house															
Contractor Name:		B Thirupathi raju															
Prepared By:		Nagendar															
Date:		21.06.23															
S No.		Item Head		Item Description		A		B		C		D		E= AxBxCxD		F	
1		club house 1st floor internal wiring + switches false ceiling, including fitting & fixtures		1st floor		Length		Width		Height		Nos		Quantity		Units	
		banquette hall		1.00		1.00		1.00		4263.00		4263		sft			
		lobby room		53.00		30.00		1.00		1.00		1590		sft			
		dinning room		21.00		26.75		1.00		1.00		562		sft			
		Pantry		20.33		33.33		1.00		1.00		678		sft			
		Corridor		20.33		12.20		1.00		1.00		248		sft			
		lobby room		50.00		6.50		1.00		1.00		325		sft			
				7.75		6.83		1.00		1.00		53		sft			
												3455					
												14		No.s			
												1		No.s			
												1		No.s			
												1		No.s			
												1		No.s			

21/06/23 11:53:39 AM

Allowance for Labour charges

B. Thirupathi raju
Mallapur
Hyderabad


Date: 21.06.2023

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Internal electrical work of Clubhouse 1st floor
Towards: Bill for Labour charges.

S No.	Description	Amount
1.	Brief description of work done: Internal electrical work of Clubhouse 1 st floor. Total amount =20522/-. Work done from date 01.06.23 to date 15.6.2023.	Rs.8208/-

Amount in words: Eight thousand two hundred eight Rupees Only.

Sign: _____



Bill for Equipment Allowance


B. Thirupathi raju
Mallapur
Hyderabad

Date: 21.06.2023

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Internal electrical work of Clubhouse 1st floor
Towards: Bill for equipment

S No.	Description	Amount
1.	Brief description of work done: Internal electrical work of Clubhouse 1 st floor. Total amount =20522/- Work done from date 01.06.23 to date 15.6.2023.	Rs.8208/-

Amount in words: Eight thousand two hundred eight Rupees Only.

Sign: 

Allowance for Consumables

B. Thirupathi raju
Mallapur
Hyderabad

Date: 21.06.2023

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Internal electrical work of Clubhouse 1st floor
Towards: Bill for consumables.

S No.	Description	Amount
1.	Brief description of work done: Internal electrical work of Clubhouse 1 st floor. Total amount =20522/-. Work done from date 01.06.23 to date 15.6.2023.	Rs.4105/-

Amount in words: four thousand one hundred five Rupees Only.

Sign: _____

B. Thirupathi raju